

PERM281

03/03/09 10:54

SPOKANE, WASHINGTON  
ACTIVITY INSPECTION FIELD REPORT

=====

SELECTION CRITERIA

ACTIVITY NUMBER - B9603640

DEPARTMENT - ALL

REPORT TYPE - F

&n11WdLetterhead (s3B  
 (s6H MUST BE POSTED ON JOB SITE  
 (s8H \*\* BUILDING PERMIT \*\*  
 ----- INSPECTION INFO -----

(s11H &a4L &a90M

Permit No: B9603640BU  
 Inspector: 625-6136 RICK  
 \*\*\* : Call between 7:30 am - 8:30 am  
 Dist+CT: D035  
 Job Address: 808 W MAIN AVE  
 Parcel No : 35183.0084  
 Desc: SEPA FOR NEW RIVERPARK SQUARE

Page: 1 of 1

Parent Level: \*9604710  
 Application Date: 05/07/96  
 Status: FINAL

Applicant:  
 DAUNE SWINTON RIVERPARK SQUARE  
 W.422 RIVERSIDE  
 SPOKANE WA 99201

Validated By: DLW

(Ph) 509-624-5265

Owner:  
 CITIZEN REALTY  
 999 W RIVERSIDE AVE  
 SPOKANE WA 99201-1006  
 (Ph)

Job Title : RIVERPARK SQUARE SEPA  
 Concurrency Test:

Crossref:

Fee description	Units	Fee/Unit	Ext fee	Data
S.E.P.A.....(Y/N)>				
TOTAL PERMIT FEE			75.00	Y
*** Fees Required ***			75.00	
		Fees Collected & Credits		***
Method	Check #	Receipt No.	Date	Payment
CK	59838	B6-05880	05/14/96	75.00
Fees:	75.00			
Adjustments:	.00			
Total Fees:	75.00			
		Total Credits:	.00	
		Total Payments:	75.00	
		Balance Due:	.00	

(s13H\*\*\* Building and City of Spokane Municipal codes require a Certificate of most projects. Call 625-6106 to request a C of O 10 working days before pro

- InFootings/Holes
- Walls
- Rebar
- Radon Subgrade
- Structural Steel
- Framing
- Roofdeck
- Insulation
- Final Approval

(s15H Contact SCAPCA at 477-4727 and or visit [www.scapca.org](http://www.scapca.org) before renovation to ensure compliance with applicable asbestors regulations. An Asbestos S

(s11H

NOTE: Not valid without a RECEIPT number

PERM281

03/03/09 10:54

SPOKANE, WASHINGTON

PAGE 1

ACTIVITY NUMBER : B9603640

ACTIVITY INSPECTION FIELD REPORT

TYPE : BUCN

INSPECTION AREA D035

LOCATION : 000808 W MAIN AVE

PARCEL : 35183.0084

STRUCTURE : 01 FLOOR :

UNIT :

RIVERPARK SQUARE SEPA

SEPA FOR NEW RIVERPARK SQUARE

ITEM NO.	DESCRIPTION	DATE	ACTION	INSPECTOR	COMMENTS
0001	Final Approval	10/09/96	AP	WEBSTER	FINAL SEPA
0002	Close/Expired				** No Entries **
0003	Footing/Holes				** No Entries **
0004	Walls				** No Entries **
0005	Rebar				** No Entries **
0006	Bond Beams				** No Entries **
0007	Radon Subgrade				** No Entries **
0008	Radon Final				** No Entries **
0009	Structural Steel				** No Entries **
0010	Framing				** No Entries **
0011	Roofdeck				** No Entries **
0012	Insulation				** No Entries **
0013	Wall Covering				** No Entries **
0014	Rated Assemblies				** No Entries **
0015	Fireplace				** No Entries **

PERM281

03/03/09 10:54

SPOKANE, WASHINGTON

PAGE 2

ACTIVITY INSPECTION FIELD REPORT

ACTIVITY NUMBER : B9603640

TYPE : BUCN

INSPECTION AREA D035

LOCATION : 000808 W MAIN AVE

PARCEL : 35183.0084

STRUCTURE : 01 FLOOR :

UNIT :

RIVERPARK SQUARE SEPA

SEPA FOR NEW RIVERPARK SQUARE

=====

ITEM DESCRIPTION  
NO. DATE ACTION INSPECTOR COMMENTS  
-----

0016	Exterior Finish			** No Entries **
0017	Exterior Grading			** No Entries **
0018	Other			** No Entries **
0019	180 day Extention			** No Entries **

PERM281

03/03/09 10:54

SPOKANE, WASHINGTON  
ACTIVITY INSPECTION FIELD REPORT

=====

SELECTION CRITERIA

ACTIVITY NUMBER - B9704885

DEPARTMENT - ALL

REPORT TYPE - F

&n11WdLetterhead (s3B  
 (s6H MUST BE POSTED ON JOB SITE  
 (s8H \*\* BUILDING PERMIT \*\*

(s11H &a4L &a90M

----- INSPECTION INFO -----

Permit No: B9704885BU  
 Inspector: 625-6136 RICK  
 \*\*\* : Call between 7:30 am - 8:30 am  
 Dist+CT: D035  
 Job Address: 808 W MAIN AVE  
 Parcel No : 35183.0084  
 Desc: INTERIM MALL REALIGNMENT

Page: 1 of 1

Parent Level: \*9706028  
 Application Date: 06/17/97  
 Status: EXPIRED

Applicant:  
 ROBT B GOEBEL GEN CONTR INC  
 TERMINAL BOX 3086  
 SPOKANE WA 99220

Validated By: PMD

(Ph) 509 535 8877

Owner:  
 CITIZEN REALTY  
 999 W RIVERSIDE AVE  
 SPOKANE WA 99201-1006  
 (Ph)

Job Title : RIVERPARK MALL-  
 Concurrency Test:

Crossref:

CONTRACTOR : ROBT B GOEBEL GEN CONTR INC Lic. C ROBTBGG295JE 509 535 8877  
 Fee description Units Fee/Unit Ext fee Data

-----  
 PROCESSING FEE.....(Y/N)> 25.00 Y  
 Regular Plan Reviw.....(Y/N)> 252.49 Y  
 State Building Code Fee....(QTY)> 1 4.50  
 PERMIT FEE (SMC 08.02.031.0) 450.60  
 TOTAL PERMIT FEE 732.59

\*\*\* Fees Required \*\*\* Fees Collected & Credits \*\*\*

Method	Check #	Receipt No.	Date	Payment
CK	20660	B7-07088	06/06/97	252.49
CK	20680	B7-07708	06/18/97	480.10
Fees:	732.59			
Adjustments:	.00	Total Credits:		.00
Total Fees:	732.59	Total Payments:		732.59
		Balance Due:		.00

(s13H\*\*\* Building and City of Spokane Municipal codes require a Certificate of most projects. Call 625-6106 to request a C of 0 10 working days before pro

InFootings/Holes	Radon Subgrade	Roofdeck
Walls	Structural Steel	Insulation
Rebar	Framing	Final Approval

(s15H  
 Contact SCAPCA at 477-4727 and or visit [www.scapca.org](http://www.scapca.org) before renovation to ensure compliance with applicable asbestors regulations. An Asbestos S

(s11H

NOTE: Not valid without a RECEIPT number

COMM

\*\* ACTIVITY COMMENTS \*\*

03/03/09

10:48

Permit No B9704885 RIVERPARK MALL -  
Applicant: ROBT B GOEBEL GEN CONTR INC  
Location: 808 W MAIN AVE

Type: BUCR  
Status: EXPIRED

No Date User Comment Text

-----  
1 061401 PPSBUB9 No actions for past 360 days; MUST re-apply for permit!  
2 -----  
3 061097 GEORGEW NEED SPEICAIL INSPECTOR FOR WELDING  
4 -----  
5 061797 GEEOW Sierra APPR screen Act = AP  
6 -----  
7 111097 PPSBUBA 971215; Permit Expiration Notice Letter Printed  
8 -----  
9 061598 PPSBUB9 No actions for past 360 days; MUST re-apply for permit!

PERM281

SPOKANE, WASHINGTON

PAGE 1

03/03/09 10:54

ACTIVITY INSPECTION FIELD REPORT

ACTIVITY NUMBER : B9704885

TYPE : BUCR

INSPECTION AREA D035

LOCATION : 000808 W MAIN AVE

PARCEL : 35183.0084

RIVERPARK MALL-

INTERIM MALL REALIGNMENT

ITEM NO.	DESCRIPTION	DATE	ACTION	INSPECTOR	COMMENTS
0001	Final Approval				** No Entries **
0002	CLOSE/Expired				** No Entries **
0003	Footing/Holes				** No Entries **
0004	Walls				** No Entries **
0005	Rebar				** No Entries **
0006	Bond Beams				** No Entries **
0007	Radon Subgrade				** No Entries **
0008	Radon Final				** No Entries **
0009	Structural Steel				** No Entries **
0010	Framing				** No Entries **
0011	Roofdeck				** No Entries **
0012	Insulation				** No Entries **
0013	Wall Covering				** No Entries **
0014	Rated Assemblies				** No Entries **
0015	Fireplace				** No Entries **



PERM281

SPOKANE, WASHINGTON

PAGE 2

03/03/09 10:54

ACTIVITY INSPECTION FIELD REPORT

ACTIVITY NUMBER : B9704885

TYPE : BUCR

INSPECTION AREA D035

LOCATION : 000808 W MAIN AVE

PARCEL : 35183.0084

RIVERPARK MALL-

INTERIM MALL REALIGNMENT

ITEM NO.	DESCRIPTION	DATE	ACTION	INSPECTOR	COMMENTS
0016	Exterior Finish				** No Entries **
0017	Exterior Grading				** No Entries **
0018	Other				** No Entries **
0019	180 day Extention				** No Entries **

PERM281  
03/12/08 11:02

SPOKANE, WASHINGTON  
ACTIVITY INSPECTION FIELD REPORT

=====

SELECTION CRITERIA

ACTIVITY NUMBER - B9800030  
DEPARTMENT - ALL  
REPORT TYPE - F

&n11WdLetterhead (s3B  
 (s6H MUST BE POSTED ON JOB SITE  
 (s8H \*\* BUILDING PERMIT \*\*

(s11H &a4L &a90M

----- INSPECTION INFO -----

Permit No: B9800030BU  
 Inspector: 625-6126 LARRY  
 \*\*\* : Call between 7:30 am - 8:30 am  
 Dist+CT: C035  
 Job Address: 808 W MAIN AVE  
 Parcel No : 35183.0084  
 Desc: PHASE I&I NEW RIVER PARK SQUARE & GARAGE

Page: 1 of 1

Parent Level: \*9800038  
 Application Date: 01/05/98  
 Status: FINAL

Applicant:  
 ROBT B GOEBEL/LINCOLN INVEST  
 TERMINAL BOX 3086  
 SPOKANE WA 99220

Validated By: DLW

(Ph) 509 535 8877

Owner:  
 CITIZEN REALTY  
 999 W RIVERSIDE AVE  
 SPOKANE WA 99201-1006  
 (Ph)

Job Title : NEW RIVER PARK SQUARE+PK GAR  
 Concurrency Test:

Crossref:

ARCHITECT : CALLISON ARCHITECTURE INC. Lic. A CALLISONARCH 206 623 4646  
 CONTRACTOR : ROBT B GOEBEL GEN CONTR INC Lic. C ROBTBGG295JE 509 535 8877  
 Fee description Units Fee/Unit Ext fee Data

Fee description	Units	Fee/Unit	Ext fee	Data
PROCESSING FEE.....(Y/N)>			25.00	Y
Regular Plan Reviw.....(Y/N)>				N
Fast Track Plan Review....(Y/N)>			155206.85	Y
State Building Code Fee....(QTY)>	1		4.50	
PERMIT FEE (SMC 08.02.031.0)			180039.95	
EARLY START/FAST TRACK PERMIT(Y/N)>			45009.99	Y
Inspection Fee Adjustment..(AMT)>	9894.98		9894.98	
TOTAL PERMIT FEE			390181.27	
*** Fees Required ***				
			Fees Collected & Credits	***

Method	Check #	Receipt No.	Date	Payment
CK	997	B8-01569	02/04/98	155,206.85
CK	1004	B8-02802	03/06/98	225,079.44
Fees:	390,181.27			
Adjustments:	-47,191.46			
Total Fees:	342,989.81			
		Total Credits:		.00
		Total Payments:		380,286.29
		Balance Due:		-37,296.48

InFootings/Holes      Radon Subgrade      Roofdeck  
 Walls                    Structural Steel      Insulation  
 Rebar                    Framing                Final Approval

(s15H

Contact SCAPCA at 477-4727 and or visit [www.scapca.org](http://www.scapca.org) before renovation to ensure compliance with applicable asbestors regulations. An Asbestos S

(s11H

NOTE: Not valid without a RECEIPT number

COMM

\*\* ACTIVITY COMMENTS \*\*

03/12/08  
10:38

Permit No B9800030 NEW RIVER PARK SQUARE+PK GAR  
Applicant: ROBT B GOEBEL/LINCOLN INVEST  
Location: 808 W MAIN AVE

Type: BUCN  
Status: FINAL

No	Date	User	Comment Text
1	040400	ARDEEA	Electrical hazard: alteres service, bypassed meter, etc.
2	040400	ARDEEA	DO NOT ENERGIZE until inspected.
3	-----	-----	-----
4	091201	PSPSBUBA	011014; Permit Expiration Notice Letter File Created
5	-----	-----	-----
6	010798	ANITAM	SEWER, STREET, 208: DESIGNS HAVE NOT BEEN SUBMITTED YET.
7	-----	-----	-----
8	010798	GEORGEW	DAVE S. OF PUBLIC HAS HOLD ON SITE PLAN
9	-----	-----	-----
10	010898	REFUSE	TURNING RADIUS / HEIGHTH OF COMPACTOR LOCATION
11	-----	-----	-----
12	011498	ANITAM	SEWER, STREET, 208: CONDAPPR FOR FOOTING/FOUNDATION ONLY UNTIL

COMM

\*\* ACTIVITY COMMENTS \*\*

03/12/08  
10:38

Permit No B9800030 NEW RIVER PARK SQUARE+PK GAR  
Applicant: ROBT B GOEBEL/LINCOLN INVEST  
Location: 808 W MAIN AVE

Type: BUCN  
Status: FINAL

No	Date	User	Comment Text
1	011498	ANITAM	DESIGN HAS BEEN RECEIVED,REVIEWED AND APPROVED.
2	-----	-----	-----
3	020498	BOBE	BLDG PERMIT VALUE BASED ON SHELL STORE/FINISHED THEATER
4	-----	-----	-----
5	030698	EUGENE	Sierra APPR screen Act = AP W/I PROP LINES ONLY--FTG/FDN
6	-----	-----	-----
7	031698	BOBE	CHECK PROCESSED 3/6/98 WAS NUMBER 1004
8	-----	-----	-----
9	051998	REFUSE	COMPACTOR LOCATION LOOKS OK
10	-----	-----	-----
11	052098	GEORGEW	NEW SITE PLANS WERE ROUTED FOR FINAL APPROVAL 4/15/98
12	-----	-----	-----

COMM

\*\* ACTIVITY COMMENTS \*\*

03/12/08  
10:39

Permit No B9800030 NEW RIVER PARK SQUARE+PK GAR  
Applicant: ROBT B GOEBEL/LINCOLN INVEST  
Location: 808 W MAIN AVE

Type: BUCN  
Status: FINAL

No	Date	User	Comment Text
1	061998	LARRYN	LEFT STOP WORK ORDER WITH ED ALLEN ON ALL AREAS WITH OUT
2	061998	LARRYN	APPROVED PLANS/NOR PERMITS. INSTRUCTED PER BOB EUGENE.
3			
4	082798	DOREENW	OVERPAYMENT OF P/C FEE SHOULD HAVE BEEN APPLIED TO B9802239.
5			
6	021599	GEORGEW	SENT CORRECTION LETTER FOR LAST PART OF PHASE 1

PERM281

SPOKANE, WASHINGTON

PAGE 1

03/12/08 11:02

ACTIVITY INSPECTION FIELD REPORT

ACTIVITY NUMBER : B9800030

TYPE : BUCN

INSPECTION AREA C035

LOCATION : 000808 W MAIN AVE

PARCEL : 35183.0084

STRUCTURE : 01 FLOOR :

UNIT :

NEW RIVER PARK SQUARE+PK GAR

PHASE I&IINEW RIVER PARK SQUARE & GARAGE

=====

ITEM NO.	DESCRIPTION	DATE	ACTION	INSPECTOR	COMMENTS
----------	-------------	------	--------	-----------	----------

-----

0001 Final Approval

07/14/00	CM	NACCARAT PREWALK THROUGH FINAL FOR
07/14/00	CM	NACCARAT A.M.C. PUNCH LIST WAS GIVIEN
07/14/00	CM	NACCARAT PAUL SUPPER FOR GOEBEL. MAIN
07/14/00	CM	NACCARAT ITEMS WERE FIRE FIRE PROTECTED
07/14/00	CM	NACCARAT OPENNING THROUGHOUT STRUCTURE
07/14/00	CM	NACCARAT ONE MAIN ITEAM MONO COAT OF
07/14/00	CM	NACCARAT THEATER SEATTING STRINGERS/
07/14/00	CM	NACCARAT AND RISERS/DECK. NOT ALL
07/14/00	CM	NACCARAT COMPLETED WITH PHONE CALL WITH
07/14/00	CM	NACCARAT TERRY GOEBEL STAITED THEY
07/14/00	CM	NACCARAT DIDNOT SPRAY PHASE 1. HE IS
07/14/00	CM	NACCARAT CORRECT. BUT THEY DID PROPERLY
07/14/00	CM	NACCARAT SHEET ROCK STRINGERS/AND SPRAY
07/14/00	CM	NACCARAT ALL THE REST.
07/14/00	CM	NACCARAT STRUCTUAL STEEL.
09/14/00	CM	NACCARAT DID WALK THROUGH WITH TERRY
09/14/00	CM	NACCARAT GOEBEL FOR A.M.C. STAIR TOWER
09/14/00	CM	NACCARAT PENATRATIONS TO SILL AND
09/14/00	CM	NACCARAT CORRECT HEADROOM AT 3/4 4/5
09/14/00	CM	NACCARAT LEVEL
09/18/00	PA	NACCARAT STAIR TOWER TO COMPLETE
09/21/00	CM	NACCARAT TEMP. OK FOR STAIR TOWER
09/21/00	CM	NACCARAT A.M.C.
09/21/00	PA	NACCARAT NORTH STAIRS
10/23/00	CM	NACCARAT INSTALLED RETURNS ON HANDRAILS
10/23/00	CM	NACCARAT ELEV. LOBY/RAMP ALL FLOORS
10/23/00	CR	NACCARAT BARRIER AT MAINLEVEL SOUTH
10/23/00	CR	NACCARAT EAST STAIRS TO INSTALL PREVENT
10/23/00	CR	NACCARAT TRAVEL TO LOWER AREA. GOEBEL
10/23/00	CR	NACCARAT AWARE.
10/23/00	CM	NACCARAT WEATHER CAP BETWEEN NORDYS
10/23/00	CM	NACCARAT AND R.P.S. STILL TO ADDRESS
10/23/00	CM	NACCARAT GOEBEL AWARE WORKING ON
10/23/00	CM	NACCARAT SMOKE TEST TOTAL PROJECT
10/23/00	CM	NACCARAT ADDRESSED INFOFRMED TERRY G.
11/09/00	CM	NACCARAT RETURNS ON HANDRAILS INSTALLED
01/18/01	CM	NACCARAT VISUAL SMOKE TEST R.P.S./
04/17/01	AP	NACCARAT

0002 Close/Expired

\*\* No Entries \*\*

0003 Footing/Holes

01/03/00 AP NACCARAT

03/12/08 11:02

ACTIVITY INSPECTION FIELD REPORT

ACTIVITY NUMBER : B9800030

TYPE : BUCN

INSPECTION AREA C035

LOCATION : 000808 W MAIN AVE

PARCEL : 35183.0084

STRUCTURE : 01 FLOOR :

UNIT :

NEW RIVER PARK SQUARE+PK GAR

PHASE I&I NEW RIVER PARK SQUARE & GARAGE

=====

ITEM NO.	DESCRIPTION	DATE	ACTION	INSPECTOR	COMMENTS
----------	-------------	------	--------	-----------	----------

-----

0003 Footing/Holes

01/05/00	PA	NACCARAT			
02/27/00	PA	NACCARAT			
03/13/00	PA	NACCARAT			
03/20/00	AP	NACCARAT			
03/24/00	PA	NACCARAT	SOUTH STREET SIDE		
03/30/00	PA	NACCARAT	SOUTH OF SHEAR WALL		
03/18/98	RI	IVR	RIIVR INS998	I BS	
03/18/98	PA	NACCARAT	FOOTING LINCOLN STREET RAMP		
03/18/98	PA	NACCARAT	BETWEEN GRID LINE 8-12 ALSO		
03/18/98	PA	NACCARAT	THIS AREA IS IN THE PUBLIC		
03/18/98	PA	NACCARAT	WAY. PUBLIC WORKS WILL ALSO		
03/18/98	PA	NACCARAT	INSP. ALSO LEFT INFO. TO		
03/18/98	PA	NACCARAT	ED ALLEN SUP. WILL NEED ALL		
03/18/98	PA	NACCARAT	SPECIAL INSP. REPORT FOR		
03/18/98	PA	NACCARAT	PLACEMENT OF CASSONS/AND		
03/18/98	PA	NACCARAT	DESIGN CHANGE FOR UPPER		
03/18/98	PA	NACCARAT	PORTION OF RETAINING WALL.		
03/23/98	PA	NACCARAT	FOOTING/REBAR AT LINCOLN STR.		
03/23/98	PA	NACCARAT	INST. PER PLANS. ALSO BETWEEN		
03/23/98	PA	NACCARAT	GRID. 6-7 OBSERVED 24 INCH		
03/23/98	PA	NACCARAT	CASSION PLACED HORIZONTAL		
03/23/98	PA	NACCARAT	THROUGH 2FT 6 INCH FOOT		
03/23/98	PA	NACCARAT	LEFT CONCERN WITH SUP. THAT		
03/23/98	PA	NACCARAT	WILL NEED STRUCTUAL ENG.		
03/23/98	PA	NACCARAT	LOOK AT AND PROVIDE DESIGN		
03/23/98	PA	NACCARAT	THIS DETAIL IS NOT ON PLANS.		
03/23/98	PA	NACCARAT	ALSO MADE COMMENT OF CONCERN		
03/23/98	PA	NACCARAT	FOR SUBGRADE WATER AT EAST		
03/23/98	PA	NACCARAT	END OF BUILDING FOOTINGS.		
03/23/98	PA	NACCARAT	RETURNED TO OFFICE MADE		
03/23/98	PA	NACCARAT	CONTACTED WITH ENG. NISSEN		
03/23/98	PA	NACCARAT	ADDRESS MY CONCERN. MR. NISSEN		
03/23/98	PA	NACCARAT	WILL LOOK INTO AND GET BACK		
03/23/98	PA	NACCARAT	RIGHTAWAY. THERE IS A POUR		
03/23/98	PA	NACCARAT	SCHEDULED FOR 2PM. I INFORMED		
03/23/98	PA	NACCARAT	HIM AND GOEBELS SUP. WILL		
03/23/98	PA	NACCARAT	NEED REPORT BEFORE OR NEED TO		
03/23/98	PA	NACCARAT	TABLE.		
03/25/98	RI	IVR	RIIVR INS998	I BS	
03/25/98	PA	FARSTAD	ON SITE W/WEBSTER&ED ALLEN		
03/25/98	PA	FARSTAD	GRID 4 TO 8-OK, PIER FTGS 2&4		
03/25/98	PA	FARSTAD	AND B&D-OK		
03/27/98	PA	NACCARAT	PROGRESS		
04/02/98	PA	NACCARAT	PREP. S/W RAMP AREA		



03/12/08 11:02 ACTIVITY INSPECTION FIELD REPORT

ACTIVITY NUMBER : B9800030

TYPE : BUCN

INSPECTION AREA C035

LOCATION : 000808 W MAIN AVE

PARCEL : 35183.0084

STRUCTURE : 01 FLOOR :

UNIT :

NEW RIVER PARK SQUARE+PK GAR

PHASE I&I NEW RIVER PARK SQUARE & GARAGE

=====

ITEM NO.	DESCRIPTION	DATE	ACTION	INSPECTOR	COMMENTS
----------	-------------	------	--------	-----------	----------

-----

0003 Footing/Holes

04/13/98	PA	NACCARAT	DAILY	PROG.	
04/14/98	PA	NACCARAT	S/WALL	VAULT AREA	
04/16/98	PA	NACCARAT	GRID12-0	SOUTHEAST NORDYS	
04/17/98	AP	NACCARAT	GRID	12-0	
06/04/98	PA	NACCARAT	DEADMAN	FOOTS FOR SHORING	
06/04/98	PA	NACCARAT	MAIN	SIDE SOUTH	
06/16/98	PA	NACCARAT	GRID C	PARKING STRUCTURE	
06/16/98	PA	NACCARAT	0.5-1		
06/22/98	PA	NACCARAT	A-LINE	4-LINE	
06/30/98	PA	NACCARAT	A-1	ROCK ANCHOR	
07/28/98	PA	FARSTAD	BSMT	LEVEL NW CORNER RAMP	
07/28/98	PA	FARSTAD	7525	TO 8925	
07/28/98	PA	FARSTAD	BEAMS	AT 8925 FROM GRID B TO C	
07/28/98	PA	FARSTAD	&.5	TO 1.2	
07/28/98	PA	FARSTAD	FOOTING	AT RA & R9, RA & R10.7	
08/06/98	PA	FARSTAD	PIER	COLUMNS GRID RA AT R10.7,	
08/06/98	PA	FARSTAD	RA	AT R9, RB AT R8, FTG RA AT R7	
08/21/98	PA	NACCARAT			
09/04/98	PA	NACCARAT			
10/05/98	PA	NACCARAT	A/LINE	PROGRESS	
10/07/98	PA	FARSTAD	GRADE	BEAMS-R13 EAST ALONG TO	
10/07/98	PA	FARSTAD	R4	ON H LINE-.R5.4 LINE N TO S	
10/07/98	PA	FARSTAD	RH-F		
11/03/98	PA	NACCARAT			
11/11/98	PA	NACCARAT	ELEV.	PIT	
11/12/98	PA	NACCARAT	A-LINE/B-LINE		
12/01/98	PA	NACCARAT	ENTRANCE/EXIT	RAMP	
12/01/98	PA	NACCARAT	IN	PUBLICWAY PUBLICWORKS	
12/01/98	PA	NACCARAT	NEEDED	TO INSP.	
12/01/98	PA	NACCARAT	GARAGE	C-5 MALL A-6 COLUMN	
12/01/98	PA	NACCARAT	FOOT.		
12/01/98	PA	NACCARAT	5-8	6.2 C.56 COLUMNS/FOOT	
12/11/98	PA	NACCARAT	CENTER	POST AREA	
01/11/99	PA	NACCARAT			
01/20/99	PA	NACCARAT	TIE	BEAM OLD NORDSTRUMS	
01/21/99	PA	NACCARAT	9-10	A-C	
01/23/99	PA	NACCARAT	GRADE	BEAM 7-8.5/COLM. R-6	
01/23/99	PA	NACCARAT	RC-R8		
10/18/99	PA	NACCARAT	THREE	FOOTS KRESS BUILDING	
10/18/99	PA	NACCARAT	BASEMENT	N/E AREA	
11/02/99	PA	NACCARAT	FOOTINGS	BASEMENT AREA KRESE	
11/02/99	PA	NACCARAT	BUILDING		
11/30/99	PA	NACCARAT			
12/27/99	PA	NACCARAT	5-COLUMN	FOOTS BASEMENT	

03/12/08 11:02 ACTIVITY INSPECTION FIELD REPORT

ACTIVITY NUMBER : B9800030

TYPE : BUCN

INSPECTION AREA C035

LOCATION : 000808 W MAIN AVE

PARCEL : 35183.0084

STRUCTURE : 01 FLOOR : UNIT :

NEW RIVER PARK SQUARE+PK GAR PHASE I&IINEW RIVER PARK SQUARE & GARAGE

=====

ITEM NO.	DESCRIPTION	DATE	ACTION	INSPECTOR	COMMENTS
----------	-------------	------	--------	-----------	----------

-----

0003	Footing/Holes				
		12/27/99	PA	NACCARAT	OLD NORDYS
		12/30/99	PA	NACCARAT	OLD NORDYS BASEMENT

0004	Walls				
		01/04/00	AP	NACCARAT	
		01/05/00	PA	NACCARAT	
		01/07/00	PA	NACCARAT	
		01/14/00	PA	FARSTAD	INTERIOR WEST SHORING WALL
		01/20/00	PA	NACCARAT	
		01/21/00	PA	NACCARAT	
		01/21/00	PA	NACCARAT	
		02/15/00	PA	NACCARAT	S/E
		02/29/00	PA	NACCARAT	
		03/02/00	PA	NACCARAT	
		03/14/00	PA	NACCARAT	
		03/21/00	AP	NACCARAT	
		03/27/00	PA	NACCARAT	WALL SOUTH SIDE
		04/14/00	PA	NACCARAT	
		12/28/00	AP	NACCARAT	
		03/25/98	PA	FARSTAD	WEST WALL 9 TO 12-OK
		03/27/98	PA	NACCARAT	DAILY INSP. PROGRESS
		03/27/98	PA	NACCARAT	DAILY INSP. SITE
		03/30/98	PA	NACCARAT	GRID4-12 ALSO PIER AT GRID12
		04/02/98	PA	NACCARAT	REMOVING SHORING AT N/W
		04/14/98	PA	NACCARAT	S/WALL VAULT AREA
		04/16/98	PA	NACCARAT	GRID 12-0 SOUTHEAST NORDY
		04/16/98	PA	NACCARAT	CORNER
		04/17/98	PA	NACCARAT	GRID 12-0
		07/14/98	PA	NACCARAT	INFILLS 2ND LEVEL COMPLETED
		07/21/98	PA	NACCARAT	
		07/24/98	PA	NACCARAT	
		08/03/98	PA	NACCARAT	
		08/04/98	PA	NACCARAT	COLUMNS 8TH/9TH FLOOR N/S
		08/11/98	PA	NACCARAT	VAULT/SPOKANE FALLS SIDE
		08/11/98	PA	NACCARAT	ESCALATOR S/E
		08/11/98	PA	NACCARAT	INFILLS 7TH FLOOR
		08/17/98	PA	NACCARAT	
		08/20/98	PA	NACCARAT	
		09/01/98	PA	NACCARAT	ORANGE LEVEL INFILLS
		09/01/98	PA	NACCARAT	COLUMNS PURPLE LEVEL SEVEN
		09/01/98	PA	NACCARAT	EACH.
		09/02/98	PA	NACCARAT	NORTH GROUND LEVEL VAULT
		09/04/98	PA	NACCARAT	
		10/08/98	PA	NACCARAT	SOUTH/GRADE BEAM/EAST

03/12/08 11:02 ACTIVITY INSPECTION FIELD REPORT

ACTIVITY NUMBER : B9800030 TYPE : BUCN

INSPECTION AREA C035

LOCATION : 000808 W MAIN AVE

PARCEL : 35183.0084

STRUCTURE : 01 FLOOR : UNIT :

NEW RIVER PARK SQUARE+PK GAR PHASE I&IINEW RIVER PARK SQUARE & GARAGE

=====

ITEM NO.	DESCRIPTION	DATE	ACTION	INSPECTOR	COMMENTS
----------	-------------	------	--------	-----------	----------

-----

0004 Walls

10/14/98	PA	NACCARAT	STREET LINE TOH-LINE
10/23/98	PA	NACCARAT	
11/03/98	PA	NACCARAT	
11/09/98	PA	NACCARAT	
11/12/98	PA	NACCARAT	ELEV.
11/19/98	RI	IVR	RIIVR INS998 I BS
11/19/98	PA	LEONETTI	AT H LINE L BETWEEN R1&R3
12/01/98	AP	NACCARAT	EAST ELEVATOR WALL
12/17/98	CM	NACCARAT	CURTESY INSP. ONLY BECOUSE
12/17/98	CM	NACCARAT	NO ONE FROM ENG. NOR PUBLIC
12/17/98	CM	NACCARAT	WORKS WHANTS TO TAKE RESPON/
12/17/98	CM	NACCARAT	ABILITY
12/18/98	CM	NACCARAT	LEFT CONCERN FOR COLD WEATHER
12/18/98	CM	NACCARAT	POURING WITH EDD ALLEN NO
12/18/98	CM	NACCARAT	MORE POURING WITH OUT COVER
12/18/98	CM	NACCARAT	HEAT.
12/21/98	CM	NACCARAT	NEED TO COVER HEAT FORMS AND
12/21/98	CM	NACCARAT	CONCRETE AFTER.
12/28/98	CM	NACCARAT	IN RIGHT-OF-WAY THIS IS A
12/28/98	CM	NACCARAT	LIMITED BASIS AS COURTESY
12/28/98	CM	NACCARAT	SERVICE TO THE CITY
01/12/99	PA	NACCARAT	E/N ELEV WALL
01/27/99	PA	NACCARAT	PURPLE AREA A-LINE
01/28/99	PA	NACCARAT	RAMP WALL NORTH OF A-LINE
02/02/99	PA	NACCARAT	
02/05/99	PA	NACCARAT	
02/09/99	PA	NACCARAT	
02/12/99	PA	NACCARAT	
02/16/99	PA	NACCARAT	
02/23/99	PA	NACCARAT	RAMP WALLS NORTH OF A LINE
02/23/99	PA	NACCARAT	CURTESY INSP. RAMP IN RIGHT
02/23/99	PA	NACCARAT	OF WAY
02/26/99	PA	NACCARAT	PINK AREA POURING DECK
03/01/99	PA	NACCARAT	BEAM CUTTING A LINE B LINE
12/10/99	PA	NACCARAT	EAST OF MALL INFILL NORDYS
12/10/99	PA	NACCARAT	SIDE

0005 Rebar

01/04/00	AP	NACCARAT	
01/05/00	PA	NACCARAT	
01/06/00	PA	NACCARAT	
01/14/00	PA	FARSTAD	INTERIOR WEST SHORING WALL
01/19/00	PA	NACCARAT	
01/20/00	PA	NACCARAT	

03/12/08 11:02 ACTIVITY INSPECTION FIELD REPORT

ACTIVITY NUMBER : B9800030

TYPE : BUCN

INSPECTION AREA C035

LOCATION : 000808 W MAIN AVE

PARCEL : 35183.0084

STRUCTURE : 01

FLOOR :

UNIT :

NEW RIVER PARK SQUARE+PK GAR

PHASE I&IINEW RIVER PARK SQUARE & GARAGE

=====

ITEM NO.	DESCRIPTION	DATE	ACTION	INSPECTOR	COMMENTS
----------	-------------	------	--------	-----------	----------

-----

0005 Rebar

01/21/00	PA	NACCARAT			
02/16/00	PA	NACCARAT			
02/17/00	PA	NACCARAT			
02/26/00	PA	NACCARAT			
02/28/00	PA	NACCARAT			
02/29/00	PA	NACCARAT			
03/03/00	PA	NACCARAT			
03/15/00	PA	NACCARAT			
03/22/00	AP	NACCARAT			
03/30/00	PA	NACCARAT			SOUTH OF SHEAR WALL
03/18/98	PA	NACCARAT			PER DRAWINGS BETWEEN GRID
03/18/98	PA	NACCARAT			8-12 LINCOLN STREET AREA
03/18/98	PA	NACCARAT			PUBLICWAY.
03/25/98	PA	FARSTAD			FTGS GRID 4 TO 8 WEST-OK
03/25/98	PA	FARSTAD			PIER FTGS GRID 2&4-OK
03/25/98	PA	FARSTAD			WEST WALL GRID 9 TO 12-OK
03/27/98	PA	NACCARAT			DAILY INSP.SIT
03/30/98	PA	NACCARAT			GRID 4-12 ALSO PIER GRID 5
04/24/98	PA	NACCARAT			GRADE BEAM PARKING GARAGE
04/24/98	PA	NACCARAT			0-5/1.5 BETWEEN A-B
06/08/98	PA	NACCARAT			GRADE BEAMS GID 2-3 B-11 B-C
06/08/98	PA	NACCARAT			GRID 2-3 B-11 B-C BEAMS
06/11/98	PA	NACCARAT			LINE C BEAMS B GRID 12-13-14-
06/11/98	PA	NACCARAT			15
06/30/98	PA	NACCARAT			A-1
07/17/98	PA	NACCARAT			3RD LEVEL SOUTH SIDE BEAMS
07/20/98	PA	NACCARAT			GRID. B-C BLUE LEVEL BEAM
07/20/98	PA	NACCARAT			N/S OK NEED TO FINISH EPOXING
07/22/98	PA	NACCARAT			
08/03/98	PA	NACCARAT			
08/04/98	PA	NACCARAT			
08/05/98	PA	NACCARAT			RAMP WEST 2ND LEVEL
08/10/98	PA	NACCARAT			S/W
08/11/98	PA	NACCARAT			
08/11/98	PA	NACCARAT			
08/14/98	PA	NACCARAT			INFIELDS PINK LEVEL
08/20/98	PA	NACCARAT			
09/01/98	PA	NACCARAT			ORANGE LEVEL INFILLS
09/01/98	PA	NACCARAT			SEVEN COLUMNS TOP FLOOR
09/01/98	PA	NACCARAT			PURPLE LEVEL
10/08/98	PA	NACCARAT			A-LINE GRID 5 R.F. LOOK AT
10/08/98	PA	NACCARAT			ON 10/07/98
10/09/98	PA	NACCARAT			COLUMN A-LINE GRID-5
10/12/98	PA	NACCARAT			PAD PARKING RAMP NORTH

03/12/08 11:02 ACTIVITY INSPECTION FIELD REPORT

ACTIVITY NUMBER : B9800030

TYPE : BUCN

INSPECTION AREA C035

LOCATION : 000808 W MAIN AVE

PARCEL : 35183.0084

STRUCTURE : 01 FLOOR : UNIT :

NEW RIVER PARK SQUARE+PK GAR

PHASE I&IINEW RIVER PARK SQUARE & GARAGE

=====

ITEM NO.	DESCRIPTION	DATE	ACTION	INSPECTOR	COMMENTS
----------	-------------	------	--------	-----------	----------

-----

0005 Rebar

10/14/98	PA	NACCARAT	STREET LINE TO H-LINE
10/15/98	PA	NACCARAT	H-LINE
10/20/98	PA	NACCARAT	YELLOW AREA
10/22/98	PA	NACCARAT	
10/23/98	PA	NACCARAT	
10/27/98	PA	NACCARAT	
10/28/98	PA	NACCARAT	BEAMS /PARKING LEVELS
10/28/98	PA	NACCARAT	COLUMNS/FOOTS CENTER EAST
10/29/98	PA	NACCARAT	LEFT COLD WEATHER POLICEY
10/29/98	PA	NACCARAT	WITH ED ALLEN/
10/30/98	PA	NACCARAT	
11/03/98	PA	NACCARAT	
11/09/98	PA	NACCARAT	
11/16/98	PA	NACCARAT	FOOT C-10
11/17/98	PA	NACCARAT	COLM. C-10
11/19/98	PA	LEONETTI	PIER COL. AT B-5 TO GRADE BEAM
12/01/98	PA	NACCARAT	ENTRANCE/EXIT RAMP PER DRAWING
12/01/98	PA	NACCARAT	THIS AREA IS IN PUBLIC WORKS
12/01/98	PA	NACCARAT	AREA LOOK AT ONLY FOR
12/01/98	PA	NACCARAT	DOCUMENTATION
12/01/98	PA	NACCARAT	EAST ELEVATOR WALL
12/08/98	PA	NACCARAT	7-8.5
12/08/98	PA	NACCARAT	COLM. PURPLE AREA NOT COMPLETE
12/09/98	PA	NACCARAT	SLAB POURS 1ST FLOOR
12/17/98	CM	NACCARAT	FOR RAMP CURTSEY INSP. ONLY
12/17/98	CM	NACCARAT	MADE WITH REVISED PLANS
12/17/98	CM	NACCARAT	PER ENG.
12/17/98	PA	NACCARAT	9TH FLOOR BEAMS PER DRAWINGS
01/11/99	PA	NACCARAT	
01/20/99	PA	NACCARAT	PILE CAP A-5 B-5
01/20/99	PA	NACCARAT	TIE BEAMS 11-LINE B-C 10-9C
01/23/99	PA	NACCARAT	A-B LINE
01/27/99	PA	NACCARAT	PURPLE AREA A-LINE
01/28/99	PA	NACCARAT	RAMP NORTH OF A-LINE
02/04/99	PA	NACCARAT	INFILLS 4/5/6 LEVELS
02/04/99	PA	NACCARAT	BEAM RED LEVEL G-3
02/16/99	PA	NACCARAT	
02/22/99	PA	NACCARAT	
02/23/99	PA	NACCARAT	
02/25/99	PA	NACCARAT	STARTED CUTTING BEAMS FOR
02/25/99	PA	NACCARAT	NORTH RAMP
02/25/99	PA	NACCARAT	POURING YELLOW LEVEL DECK
03/08/99	PA	NACCARAT	PARKING RAMP A LINE SIDE
03/16/99	PA	NACCARAT	TENSION BEAMS A-5 B-5 LINE

03/12/08 11:02 ACTIVITY INSPECTION FIELD REPORT

ACTIVITY NUMBER : B9800030

TYPE : BUCN

INSPECTION AREA C035

LOCATION : 000808 W MAIN AVE

PARCEL : 35183.0084

STRUCTURE : 01 FLOOR : UNIT :

NEW RIVER PARK SQUARE+PK GAR

PHASE I&I NEW RIVER PARK SQUARE & GARAGE

=====

ITEM NO.	DESCRIPTION	DATE	ACTION	INSPECTOR	COMMENTS
----------	-------------	------	--------	-----------	----------

-----

0005 Rebar

03/19/99	PA	NACCARAT BEAMS C-LINE
04/01/99	PA	NACCARAT FINISHING BEAMS C-LINE
05/03/99	PA	NACCARAT RAMP DECK A-B
06/23/99	PA	NACCARAT FLOOR MAIN LEVEL
10/18/99	PA	NACCARAT KRESS BUILDING BASEMENT FOOT
10/18/99	PA	NACCARAT N/E AREA
12/10/99	PA	NACCARAT INFILL WALL EAST OF MALL OLD
12/10/99	PA	NACCARAT NORDYS SIDE
12/28/99	PA	NACCARAT OLD NORDYS
12/31/99	PA	NACCARAT

0006 Bond Beams

06/01/00	CR	NACCARAT N/E STAIR TOWER SHEAR WALL
06/01/00	CR	NACCARAT C.M.U. NOT PROPERLY
06/01/00	CR	NACCARAT CONSOLIDATED REQ. CORE SAMPEL
06/01/00	CR	NACCARAT
06/08/98	PA	NACCARAT GRID 2-3 B-11 B-C
06/11/98	PA	NACCARAT LINE-C BEAM B-12-11-13-15
07/17/98	PA	NACCARAT 3RD LEVEL SOUTHSIDE
07/20/98	PA	NACCARAT BLUE LEVEL N/S NEED TO EPOX.
07/20/98	PA	NACCARAT 11 BAR. ED IS MADE AWARE
08/04/98	PA	NACCARAT RAMP 2ND LEVEL WEST
08/11/98	PA	NACCARAT
08/18/98	PA	NACCARAT MAINLEVEL PARKING RAMP
10/06/98	CM	NACCARAT C.M.U. STARTING AT NORTH
10/06/98	CM	NACCARAT ELEV. PIT NOT COMPLETED
10/13/98	PA	NACCARAT NORTH COLUMN
10/16/98	PA	NACCARAT YELLOW AREA
10/22/98	PA	NACCARAT
10/23/98	PA	NACCARAT
10/28/98	PA	NACCARAT PARKING LEVELS
07/19/99	CR	NACCARAT C.M.U. BEING INSTALLED S
07/19/99	CM	NACCARAT STREET LEVEL EASTSIDE NO INSP.

0007 Radon Subgrade

\*\* No Entries \*\*

0008 Radon Final

\*\* No Entries \*\*

0009 Structural Steel

02/25/00	PA	NACCARAT
10/12/98	PA	NACCARAT PLACEMENT FIRST /SECOND
10/13/98	PA	NACCARAT COLUMNS BEING PLACED SECOND

03/12/08 11:02

ACTIVITY INSPECTION FIELD REPORT

ACTIVITY NUMBER : B9800030

TYPE : BUCN

INSPECTION AREA C035

LOCATION : 000808 W MAIN AVE

PARCEL : 35183.0084

STRUCTURE : 01 FLOOR :

UNIT :

NEW RIVER PARK SQUARE+PK GAR

PHASE I&IINEW RIVER PARK SQUARE & GARAGE

ITEM NO.	DESCRIPTION	DATE	ACTION	INSPECTOR	COMMENTS
----------	-------------	------	--------	-----------	----------

0009 Structural Steel

10/13/98	PA	NACCARAT LEVEL.
10/28/98	PA	NACCARAT REPORTS FROM SPECIAL
11/11/98	AP	NACCARAT
11/13/98	AP	NACCARAT
11/25/98	PA	NACCARAT REBAR BEING PLACED SPOKANEFALL
12/23/98	PA	NACCARAT
03/08/99	PA	NACCARAT CONTINUE TO SET RED IRON
03/19/99	PA	NACCARAT FOURTH FLOOR AREA
07/13/99	PA	NACCARAT

0010 Framing

04/04/00	PA	LEONETTI N. EXT4TH, 5TH. FL, S. WALL AUD. 9,
04/04/00	PA	LEONETTI AND 10, 3LAYERS 5/8" TYPE X.
04/10/00	PA	NACCARAT THEATERS 5TH FLOOR EAST AREA
04/10/00	PA	NACCARAT AMC 5TH FLOOR
04/11/00	PA	NACCARAT THEATERS 4TH FLOOR #10 EAST
04/11/00	PA	NACCARAT CORRIDOR
04/12/00	PA	NACCARAT AMC
04/13/00	PA	NACCARAT
04/14/00	PA	NACCARAT AMC 5TH FLOOR CATWALK
04/17/00	PA	NACCARAT
04/26/00	PA	NACCARAT
05/11/00	PA	NACCARAT
05/25/00	CM	NACCARAT NOTED ON DAILY INSP. THAT
05/25/00	CM	NACCARAT POSSIBLY DRAIN/WASTE/WATER
05/25/00	CM	NACCARAT LINES ARE GOING TO BE ROUTED
05/25/00	CM	NACCARAT INSIDE STAIR TOWER #4 WHICH
05/25/00	CM	NACCARAT NOT ALLOWED PER U.B.C. FOR
05/25/00	CM	NACCARAT ANY ITEMS IN TOWER EXCEPT
05/25/00	CM	NACCARAT SPRINKLER STAND PIPE
05/25/00	CM	NACCARAT GEORGE WEBSTER INTOUCH WITH
05/25/00	CM	NACCARAT TERRY GOEBLE.
05/25/00	PA	NACCARAT 4TH FLOOR A.M.C.
05/25/00	CM	NACCARAT CIEILING GRIDS NOT COMPLETED
05/25/00	CM	NACCARAT FOR SLACK WIRES
06/05/00	AP	NACCARAT CIEILING COVER THEATER/9/10
06/13/00	PA	NACCARAT
06/30/00	AP	NACCARAT NORTH/EAST STAIR TOWER
07/05/00	PA	NACCARAT CIEILING COVER MAIN LEVEL
07/05/00	PA	NACCARAT KRESS BLD.
07/10/00	AP	NACCARAT STAIR N/E TO 4TH LEVEL
07/10/00	PA	NACCARAT S/E STAIR TO 4TH
07/10/00	PA	NACCARAT TOILET ROOMS FOOD COURT
07/24/00	AP	NACCARAT MONO SPRAY BACK IN A.M.C.

03/12/08 11:02 ACTIVITY INSPECTION FIELD REPORT

ACTIVITY NUMBER : B9800030

TYPE : BUCN

INSPECTION AREA C035

LOCATION : 000808 W MAIN AVE

PARCEL : 35183.0084

STRUCTURE : 01

FLOOR :

UNIT :

NEW RIVER PARK SQUARE+PK GAR

PHASE I&IINEW RIVER PARK SQUARE & GARAGE

=====

ITEM NO.	DESCRIPTION	DATE	ACTION	INSPECTOR	COMMENTS
----------	-------------	------	--------	-----------	----------

-----

0010 Framing

08/16/00	CM	NACCARAT REMOVE WOOD ON FOOD COURT
08/16/00	CM	NACCARAT BAYS
09/19/00	PA	NACCARAT FOOD COURT PROCEEDING
09/27/00	PA	NACCARAT RETURN HANDRAILS AT ALL ELEV.
09/27/00	PA	NACCARAT ARERAS
12/05/00	PA	NACCARAT FOOD COURT
02/04/99	CR	NACCARAT STARTED FRAMING STREET LEVEL
02/04/99	CR	NACCARAT R.P.S. NEW AREA NO APPROVED
02/04/99	CR	NACCARAT PLANS NOR DESIGHN FOR
02/04/99	CR	NACCARAT REMOVING FIRE PROF. FROM
02/04/99	CR	NACCARAT 2HR RATED BEAMS ALL INVOLDED
02/04/99	CR	NACCARAT HAVE BEEN NOTAFIED.
02/04/99	CR	NACCARAT ABOVE CORRECTION HAS BEEN
02/04/99	CR	NACCARAT DISCUSSED FROM 1/28/99 TO
02/04/99	CR	NACCARAT PRESENT
02/05/99	CR	NACCARAT ALSO FROM 1/20/99 WITH
02/05/99	CR	NACCARAT GEORGE WEBSTER/MODERN/GOBEL
02/11/99	CM	NACCARAT FRAMING INTERIOR WALLS PER
02/11/99	CM	NACCARAT GRAWINGS AT STREET LEVEL
02/11/99	CM	NACCARAT NEED U.L.DESIGHN FOR
02/11/99	CM	NACCARAT FIRE PROF. THATS BEEN REMOVED
02/11/99	CM	NACCARAT TO PATCH BACK
02/25/99	PA	NACCARAT SECOND LEVEL INTERIOR WALLS
02/25/99	PA	NACCARAT BEING INSTALLED STILL NEED
02/25/99	PA	NACCARAT DESIGHN FIX FOR REMOVED
02/25/99	PA	NACCARAT FIRE PROF. MATERIALS
03/04/99	CR	NACCARAT LEFT SLIP WITH ROY OF MODERN
03/04/99	CR	NACCARAT DRYWALL REQ. FOR SPRAY BACK
03/04/99	CR	NACCARAT ON FIRE PROF. FOR SCRAPED
03/04/99	CR	NACCARAT BEAMS/FLUTE DECK ATTACHING
03/04/99	CR	NACCARAT METALL WALL TRACKS. ALSO
03/04/99	CR	NACCARAT SPECIAL INSP. WILL BE REQ.
03/08/99	PA	NACCARAT STARTING 3RD FLOOR
03/16/99	PA	NACCARAT MAINLEVEL/2ND/3RD/PART OF 4TH
03/16/99	PA	NACCARAT WILL NEED SPRAY BACK ON ALL
03/16/99	PA	NACCARAT RATED BEAMS AND INSP. FROM
03/16/99	PA	NACCARAT SPECIAL BEFORE COVER
03/18/99	RI	IVR RIIVR INS998 I BS
03/18/99	PA	NACCARAT
04/01/99	PA	NACCARAT CONTINUING TO FRAM 4TH FLOOR
04/01/99	PA	NACCARAT EXTERIOR WALLS
04/21/99	PA	FARSTAD SOUTH EXT.ELEVATION METALSTUDS
04/23/99	PA	NACCARAT FOURTH FLOOR
04/28/99	PA	NACCARAT 3RD FLOOR MECH.ROOM/SOFITS



03/12/08 11:02 ACTIVITY INSPECTION FIELD REPORT

ACTIVITY NUMBER : B9800030

TYPE : BUCN

INSPECTION AREA C035

LOCATION : 000808 W MAIN AVE

PARCEL : 35183.0084

STRUCTURE : 01 FLOOR : UNIT :

NEW RIVER PARK SQUARE+PK GAR

PHASE I&I NEW RIVER PARK SQUARE & GARAGE

=====

ITEM NO.	DESCRIPTION	DATE	ACTION	INSPECTOR	COMMENTS
----------	-------------	------	--------	-----------	----------

-----

0010 Framing

04/28/99	CM	NACCARAT LEFT SLIP WITH TOM AT MODERN
04/28/99	CM	NACCARAT DRYWALL DONOT COVER ANY WALLS
04/28/99	CM	NACCARAT WITH PLB. IN UNTIL TESTED
04/28/99	CM	NACCARAT AND INSP. ALREADY COVERED
04/28/99	CM	NACCARAT 4TH FLOOR WEST WALL 4INCH
04/28/99	CM	NACCARAT WASTE.
04/28/99	CM	NACCARAT ALSO WATER/SEWER LINES INSUL.
04/28/99	CM	NACCARAT AND 90 COVERED WITH P.V.C.
04/28/99	CM	NACCARAT MATERIAL NEED TO BE PLENUM
04/28/99	CM	NACCARAT RATED.,
04/29/99	CM	NACCARAT 5TH AREA STARTING
05/07/99	CM	NACCARAT LEFT SLIP WITH TOM SHULTZ
05/07/99	CM	NACCARAT PROJECT MANAGER WILL NEED
05/07/99	CM	NACCARAT BOTH SIDES OF METAL STUDS
05/07/99	CM	NACCARAT SCREWD
05/23/99	PA	FARSTAD NORDSTROMS BSMT.CEILING GRID
05/23/99	PA	FARSTAD WEST END PARKING GARAGE-OK
05/26/99	PA	NACCARAT 3RD FLOOR COMMON AREA CIELING
05/27/99	PA	FARSTAD RED-3RD FLR WEST END COVER 1
05/27/99	PA	FARSTAD SIDE ONLY
06/09/99	PA	NACCARAT SOFIT COMMON AREA
06/09/99	CM	NACCARAT CANNOT COVER UNTIL WELDS
06/09/99	CM	NACCARAT INSPECTED FOR GUARDRAIL
06/09/99	CM	NACCARAT LOCATED IN SOFIT
06/09/99	PA	NACCARAT COMMON AREA SOFIT
06/10/99	PA	NACCARAT
06/14/99	CM	NACCARAT CONTACTED ED ALLEN CIELING
06/14/99	CM	NACCARAT COVERED IN NORDYS STILL NEED
06/14/99	CM	NACCARAT INSP. ON 3HR FLOOR PENATRATION
06/14/99	CM	NACCARAT THROUGH FLOOR PARKING GARAGE
06/14/99	PA	NACCARAT 3RD FLOOR CIELING NOT READY
06/15/99	CM	NACCARAT 3RD FLOOR EXIT PASSAGE WAY
06/15/99	CM	NACCARAT CIELING IS REQ. TO BE 2HR
06/15/99	CM	NACCARAT PROVIDE DESIGHN.
06/21/99	PA	NACCARAT PROVIDE FULL 2HR DESIGHN FOR
06/21/99	PA	NACCARAT STELL CHANNEL HEADER ABOVE
06/21/99	PA	NACCARAT ELEVATORS.
06/22/99	PA	NACCARAT FIRST STAIRS SOUTH SIDE
06/29/99	PA	NACCARAT 2HR SHAFT WALL HEADER OVER
06/29/99	PA	NACCARAT ELEVATOR DOORS 2/4/5 FLOORS
06/29/99	CM	NACCARAT ALSO NEED TO MONEOCOAT INSIDE
06/29/99	CM	NACCARAT SHAFT ELEV.
06/30/99	CR	NACCARAT HANDRAILS ON STAIRS FOR ELEV.
06/30/99	CM	NACCARAT LOBBY INCORRECT

03/12/08 11:02 ACTIVITY INSPECTION FIELD REPORT

ACTIVITY NUMBER : B9800030

TYPE : BUCN

INSPECTION AREA C035

LOCATION : 000808 W MAIN AVE

PARCEL : 35183.0084

STRUCTURE : 01 FLOOR :

UNIT :

NEW RIVER PARK SQUARE+PK GAR

PHASE I&IINEW RIVER PARK SQUARE & GARAGE

=====

ITEM NO.	DESCRIPTION	DATE	ACTION	INSPECTOR	COMMENTS
----------	-------------	------	--------	-----------	----------

-----

0010 Framing

07/08/99	PA	NACCARAT			
07/09/99	PA	NACCARAT AMC. #1			
07/09/99	PA	NACCARAT STILL TO FIRE PROF. STADIUM			
07/09/99	PA	NACCARAT SEATING IN OCCUPIED AREAS			
07/09/99	PA	NACCARAT THIS WAS BROUGHT UP TO			
07/09/99	PA	NACCARAT TOM SCHULTS "GOEBLE"			
07/09/99	PA	NACCARAT REQUEST INFO FOR NOT GROUTING			
07/09/99	PA	NACCARAT RATED JAMS. ALSO LABLE INTERP.			
07/09/99	PA	NACCARAT FROM WARNOCK HERSEY			
07/09/99	PA	NACCARAT AMC SESIMIC #1/5/7/8			
07/12/99	PA	NACCARAT AMC THEATERS CIELING GRID			
07/12/99	PA	NACCARAT SEISMIC #5/2			
07/12/99	PA	NACCARAT REVEAL FOR FRONT OF ELEV.			
07/12/99	PA	NACCARAT SHAFTS PROGRESSING			
07/13/99	PA	NACCARAT A.M.C. THEATERS 4TH FL			
07/19/99	PA	NACCARAT THEATER #4 SEISMIC			
07/26/99	PA	NACCARAT SEISMIC ALL THEATERS EXCEPT			
07/26/99	PA	NACCARAT #15/DONOT COVER UNTIL ELEC			
07/29/99	PA	NACCARAT COATING A.M.C. CORRIDOR			
07/30/99	PA	NACCARAT A.M.C. #15 SIESMIC OK			
07/30/99	CM	NACCARAT BEFORE COVER NEED ELEC. MECH.			
07/30/99	CM	NACCARAT ALSO REPORT FROM AGRI FOR			
07/30/99	CM	NACCARAT FIRE PROF. ALSO ALL THEATERS			
07/30/99	CM	NACCARAT BEFORE OCCUPIED REQ. FINAL			
07/30/99	CM	NACCARAT REPORT SPECIAL INSP. ON			
07/30/99	CM	NACCARAT FIRE PROF. SPRAY BACK			
07/30/99	CM	NACCARAT ALSO #17 #18 STILL NEED			
07/30/99	CM	NACCARAT SPRAY BACK CORRECTIONS			
07/30/99	CM	NACCARAT TAKEN CARE OF			
07/30/99	CM	NACCARAT ALSO C.M.U. WALLS MAIN LEVEL			
07/30/99	CM	NACCARAT REQ. SPECIAL INSP.			
07/30/99	CM	NACCARAT REPORT .NO INSP. WAS CALLED			
07/30/99	CM	NACCARAT FOR CITY INSP.			
08/04/99	PA	NACCARAT 4TH LEVEL CONCESIONS			
08/05/99	PA	NACCARAT MAINLEVEL/			
08/05/99	PA	NACCARAT A.M.C. FOOD PREP./4TH FLOOR			
08/05/99	PA	NACCARAT LOBBY			
08/05/99	CM	NACCARAT LEFT SLIP WITH GOEBEL INFO.			
08/05/99	CM	NACCARAT ON LANDING SLOPES/VISON GLASS			
08/13/99	PA	NACCARAT ADD MORE WIRES TO MAIN RUNNERS			
08/13/99	PA	NACCARAT AT DROP CIELING SECTION			
08/13/99	PA	NACCARAT DO NOT COVER UNTIL ALL			
08/13/99	PA	NACCARAT PENATRATIONS THROUGH			
08/13/99	PA	NACCARAT GARAGE FLOOR ARE PROTECTED			

03/12/08 11:02

ACTIVITY INSPECTION FIELD REPORT

ACTIVITY NUMBER : B9800030

TYPE : BUCN

INSPECTION AREA C035

LOCATION : 000808 W MAIN AVE

PARCEL : 35183.0084

STRUCTURE : 01

FLOOR :

UNIT :

NEW RIVER PARK SQUARE+PK GAR

PHASE I&II NEW RIVER PARK SQUARE & GARAGE

ITEM NO.	DESCRIPTION	DATE	ACTION	INSPECTOR	COMMENTS
0010	Framing				
		08/20/99	PA	FARSTAD	SPACE 129-OK
		12/14/99	PA	NACCARAT	
0011	Roofdeck				
		07/27/98	AP	RHODES	RAIN LEADERS OK IN GARAGE, NOT
		07/27/98	AP	RHODES	CONNECTED UNDERGROUND
0012	Insulation				** No Entries **
0013	Wall Covering				** No Entries **
0014	Rated Assemblies				
		05/26/00	AP	NACCARAT	EAST CORRIDOR 4TH FLOOR HARD
		05/26/00	AP	NACCARAT	LID.
		05/27/99	PA	FARSTAD	BSMT PKNG CEILING GRID T-BAR
0015	Fireplace				** No Entries **
0016	Exterior Finish				** No Entries **
0017	Exterior Grading				** No Entries **
0018	Other				
		04/29/98	PA	NACCARAT	SITE INSPECTION UPDATE
		05/01/98	PA	NACCARAT	
		07/16/98	PA	NACCARAT	ARRIVED ON SITE TO LOOK AT
		07/16/98	PA	NACCARAT	BUILDING SEWER LINES GRD.A-C
		07/16/98	PA	NACCARAT	SOUTH OF OLD NORDYS
		07/16/98	PA	NACCARAT	NOT READY NEED LIC.PLB.ALSO
		07/16/98	PA	NACCARAT	LINES ARE INSIDE OF BUILDING
		07/16/98	PA	NACCARAT	NEED WASTE PIPING NOT SEWER
		07/16/98	PA	NACCARAT	PIPE.LETTER HAS BEEN SENT TO
		07/16/98	PA	NACCARAT	TERRY G.
		07/16/98	PA	NACCARAT	ALSO LEFT SLIP WITH ED.
		10/05/98	PA	NACCARAT	PROGRESS ON GRADE BEAMS
		10/05/98	PA	NACCARAT	SOUTH/EAST CENTER
		02/01/99	PA	NACCARAT	FAX. OVER REPORT ON CONCERN
		02/01/99	PA	NACCARAT	FOR MAINTAINING CLEARANCE
		02/01/99	PA	NACCARAT	IN PARKING GARAGE EXISTING

PERM281

SPOKANE, WASHINGTON

PAGE 14

03/12/08 11:02 ACTIVITY INSPECTION FIELD REPORT

ACTIVITY NUMBER : B9800030

TYPE : BUCN

INSPECTION AREA C035

LOCATION : 000808 W MAIN AVE

PARCEL : 35183.0084

STRUCTURE : 01

FLOOR :

UNIT :

NEW RIVER PARK SQUARE+PK GAR

PHASE I&I NEW RIVER PARK SQUARE & GARAGE

```

=====
ITEM  DESCRIPTION
NO.   DATE   ACTION INSPECTOR      COMMENTS
-----

```

0018 Other

```

02/01/99 PA  NACCARAT AREA.
02/01/99 PA  NACCARAT ALSO FAX INFOR FOR
02/01/99 PA  NACCARAT RAMP DESIGHN BARRIER FREE
02/01/99 PA  NACCARAT LOCATED IN NEW PARKING
02/01/99 PA  NACCARAT GARAGE ALSO STATED NEED TO
02/01/99 PA  NACCARAT CONTACT DESIGHNER FOR MORE
02/01/99 PA  NACCARAT INFO.

```

0019 180 day Extention

\*\* No Entries \*\*

PERM281

SPOKANE, WASHINGTON

03/12/08 11:02

ACTIVITY INSPECTION FIELD REPORT

=====

SELECTION CRITERIA

ACTIVITY NUMBER - B9802239

DEPARTMENT - ALL

REPORT TYPE - F

&n11WdLetterhead (s3B  
 (s6H MUST BE POSTED ON JOB SITE  
 (s8H \*\* BUILDING PERMIT \*\*

(s11H &a4L &a90M

-----  
 INSPECTION INFO  
 -----

Permit No: B9802239BU
Inspector: 625-6126 LARRY
*** : Call between 7:30 am - 8:30 am
Dist+CT: D035
Job Address: 828 W MAIN AVE
Parcel No : 35183.0083
Desc: PARKING GARAGE UNDER NEW NORDSTROM STORE

Page: 1 of 1

Parent Level: \*9800706  
 Application Date: 03/25/98  
 Status: EXPIRED

Applicant:  
 EDIFICE CONSTRUCTION CO INC  
 1417 31ST AVE S  
 SEATTLE WA 98144-3909

Validated By: DLW

Owner:  
 CITIZEN REALTY  
 999 W RIVERSIDE AVE  
 SPOKANE WA 99201-1006  
 (Ph)

(Ph) 206 328 2700

Job Title : NEW PARKING GARAGE  
 Concurrency Test:

Crossref:

CONTRACTOR : EDIFICE CONSTRUCTION CO.,INC. Lic. C EDIFICI191PA 509 838 2519  
 ARCHITECT : CALLISON ARCHITECTURE INC. Lic. A CALLISONARCH 206 623 4646  
 CONTRACTOR : EDIFICE CONSTRUCTION CO INC Lic. C EDIFICI191PA 206 328 2700  
 Fee description Units Fee/Unit Ext fee Data

-----  
 PROCESSING FEE.....(Y/N)> N  
 Regular Plan Reviw.....(Y/N)> N  
 Fast Track Plan Review.....(Y/N)> 15223.05 Y  
 PERMIT FEE (SMC 08.02.031.0) 17658.74  
 EARLY START/FAST TRACK PERMIT(Y/N)> 4414.69 Y  
 TOTAL PERMIT FEE 37296.48  
 \*\*\* Fees Required \*\*\* Fees Collected & Credits \*\*\*

	Method	Check #	Receipt No.	Date	Payment
	CK	1004	B8-03735	03/26/98	47,191.46
Fees:		37,296.48			
Adjustments:		.00		Total Credits:	.00
Total Fees:		37,296.48		Total Payments:	47,191.46
				Balance Due:	-9,894.98

(s13H\*\*\* Building and City of Spokane Municipal codes require a Certificate of most projects. Call 625-6106 to request a C of O 10 working days before pro

InFootings/Holes	Radon Subgrade	Roofdeck
Walls	Structural Steel	Insulation
Rebar	Framing	Final Approval

(s15H

Contact SCAPCA at 477-4727 and or visit [www.scapca.org](http://www.scapca.org) before renovation to ensure compliance with applicable asbestors regulations. An Asbestos S

(s11H

NOTE: Not valid without a RECEIPT number

COMM

\*\* ACTIVITY COMMENTS \*\*

03/12/08

10:46

Permit No B9802239 NEW PARKING GARAGE  
Applicant: EDIFICE CONSTRUCTION CO INC  
Location: 828 W MAIN AVE

Type: BUCN  
Status: EXPIRED

No Date User Comment Text

-----  
1 010300 PPSBUB9 No actions for past 360 days; MUST re-apply for permit!  
2 -----  
3 032698 DOREENW MONEY WAS COLLECTED ON B9800030BU & TRANSFERD TO B9802239BU  
4 -----  
5 032698 GEORGEW BILL BELL OF DESIGN REVEIW OK FOR ZONING THE REST OF THE  
6 032698 GEORGEW GROUP VERBAL OKED FOR FOOTING AND FOUNDATION ONLY ON  
7 032698 GEORGEW PRIVATE LAND  
8 -----  
9 053099 PPSBUBA 990704; Permit Expiration Notice Letter Printed

PERM281

SPOKANE, WASHINGTON

PAGE 1

03/12/08 11:02

ACTIVITY INSPECTION FIELD REPORT

ACTIVITY NUMBER : B9802239

TYPE : BUCN

INSPECTION AREA D035

LOCATION : 000828 W MAIN AVE

PARCEL : 35183.0083

NEW PARKING GARAGE

PARKING GARAGE UNDER NEW NORDSTROM STORE

```

=====
ITEM  DESCRIPTION
NO.   DATE   ACTION INSPECTOR   COMMENTS
-----
0001  Final Approval
      07/01/99  CM   NACCARAT CANNOT OCCUPY UNTILL ALL
      07/01/99  CM   NACCARAT LIFE SAFTY ITEMS ARE COMPLETED

0002  CClose/Expired
                        ** No Entries **

0003  Footing/Holes
      05/19/98  PA   NACCARAT SEE PERMIT B9800622
      07/14/98  PA   NACCARAT S/W CORNER

0004  Walls
      07/14/98  PA   NACCARAT WEST END LINCOLN
      07/17/98  PA   NACCARAT F LINE 8.5 5.3

0005  Rebar
      05/19/98  PA   NACCARAT SEE PERMIT B9800622
      07/17/98  PA   NACCARAT F LINE 5.3 8.5

0006  Bond Beams
      11/25/98  CM   NACCARAT SEE PERMIT B9800622

0007  Radon Subgrade
                        ** No Entries **

0008  Radon Final
                        ** No Entries **

0009  Structural Steel
                        ** No Entries **

0010  Framing
      11/25/98  PA   NACCARAT COLUMNS BEING FIRE PRO.
      11/25/98  CM   NACCARAT SEE PERMIT B9800622
      01/05/99  PA   NACCARAT

0011  Roofdeck
                        ** No Entries **

0012  Insulation
                        ** No Entries **

0013  Wall Covering
                        ** No Entries **

```



PERM281

SPOKANE, WASHINGTON

PAGE 2

03/12/08 11:02

ACTIVITY INSPECTION FIELD REPORT

ACTIVITY NUMBER : B9802239

TYPE : BUCN

INSPECTION AREA D035

LOCATION : 000828 W MAIN AVE

PARCEL : 35183.0083

NEW PARKING GARAGE

PARKING GARAGE UNDER NEW NORDSTROM STORE

```

=====
ITEM  DESCRIPTION
NO.    DATE    ACTION INSPECTOR    COMMENTS
-----
0014  Rated Assemblies
                                ** No Entries **

0015  Fireplace
                                ** No Entries **

0016  Exterior Finish
                                ** No Entries **

0017  Exterior Grading
      04/29/99  PA    NACCARAT

0018  Other
      04/01/98  PA    NACCARAT DAILY PRO.
      04/07/98  PA    NACCARAT DAILY PRO.
      04/13/98  PA    NACCARAT DAILY PRO.

0019  180 day Extention
                                ** No Entries **

```

PERM281  
03/12/08 11:02

SPOKANE, WASHINGTON  
ACTIVITY INSPECTION FIELD REPORT

=====

SELECTION CRITERIA

ACTIVITY NUMBER - B9808343  
DEPARTMENT - ALL  
REPORT TYPE - F

&n11WdLetterhead (s3B  
 (s6H - MUST BE POSTED ON JOB SITE  
 (s8H \*\* MECHANICAL PERMIT \*\*

(s11H &a4L &a90M

----- INSPECTION INFO -----

Permit No: B9808343ME  
 Inspector: 625-6119 MIKE M  
 \*\*\* : Call between 7:30 am - 8:30 am  
 Dist+CT: C035  
 Job Address: 808 W MAIN AVE  
 Parcel No : 35183.0084  
 Desc: GAS PIPING FOR SHELL-MALL & GARAGE

Page: 1 of 1

Parent Level: \*9800038  
 Application Date: 09/09/98  
 Status: EXPIRED

Applicant:  
 MC CLINTOCK & TURK INC  
 PO BOX 3243 T A  
 SPOKANE WA 99220

Validated By: PMD

(Ph) 425 228 3427

Owner:  
 CITIZEN REALTY  
 999 W RIVERSIDE AVE  
 SPOKANE WA 99201-1006  
 (Ph)

Job Title : NEW RIVER PARK SQUARE

Crossref:

CONTRACTOR : MC CLINTOCK & TURK INC  
 Fee description

Lic. C MCCLIT\*370N0 425 228 3427  
 Units Fee/Unit Ext fee Data

-----  
 PROCESSING FEE.....(Y/N)> N  
 Gas Piping.....(QTY)> 12 24.00  
 TOTAL PERMIT FEE 24.00  
 \*\*\* Fees Required \*\*\* Fees Collected & Credits \*\*\*

-----  

	Method	Check #	Receipt No.	Date	Payment
	CC		B8-12509	09/09/98	24.00
Fees:		24.00			
Adjustments:		.00	Total Credits:		.00
Total Fees:		24.00	Total Payments:		24.00
			Balance Due:		.00

Inspection Categories:

Gas Pipe Test	Bonding	Heat Equipment
Vent Sys/Chim	Combustion Air	Plenum and Duct
Fire Damper	Smoke Detector	HTPMP - A/C - Comp
Appliance	Hood	Wood Stove
Ventilation Equipment	Hydronic Piping Test	180 Day Extension
Final Approval		

NOTE: Not valid without a RECEIPT number

PERM281

SPOKANE, WASHINGTON

PAGE 1

03/12/08 11:02

ACTIVITY INSPECTION FIELD REPORT

ACTIVITY NUMBER : B9808343

TYPE : MECN

INSPECTION AREA C035

LOCATION : 000808 W MAIN AVE

PARCEL : 35183.0084

STRUCTURE : 01 FLOOR :

UNIT :

NEW RIVER PARK SQUARE

GAS PIPING FOR SHELL-MALL & GARAGE

ITEM NO.	DESCRIPTION	DATE	ACTION	INSPECTOR	COMMENTS
0001	Final Approval				** No Entries **
0002	Close/Expired				** No Entries **
0003	Gas Pipe Test	07/01/99	PA	RHODES	TEST TO THEARTERS
		07/02/99	AP	RHODES	
		09/30/99	CR	RHODES	AIR TEST TO THEARTERS DID NOT
		09/30/99	CR	RHODES	HOLD
0004	Bonding				** No Entries **
0005	Heat Equipment				** No Entries **
0006	Vent Sys/Chim				** No Entries **
0007	Combustion Air				** No Entries **
0008	Plenum and Duct				** No Entries **
0009	Fire Damper				** No Entries **
0010	Smoke Detector				** No Entries **
0011	HTFMP - A/C - Comp				** No Entries **
0012	Appliance				** No Entries **
0013	Hood				** No Entries **
0014	Wood Stove				** No Entries **

PERM281

SPOKANE, WASHINGTON

PAGE 2

03/12/08 11:02

ACTIVITY INSPECTION FIELD REPORT

ACTIVITY NUMBER : B9808343

TYPE : MECN

INSPECTION AREA C035

LOCATION : 000808 W MAIN AVE

PARCEL : 35183.0084

STRUCTURE : 01 FLOOR :

UNIT :

NEW RIVER PARK SQUARE

GAS PIPING FOR SHELL-MALL & GARAGE

=====

ITEM NO.	DESCRIPTION	DATE	ACTION	INSPECTOR	COMMENTS
----------	-------------	------	--------	-----------	----------

-----

0015	Ventilation Equipment				** No Entries **
------	-----------------------	--	--	--	------------------

0016	Other				** No Entries **
------	-------	--	--	--	------------------

0017	60 Day Extention				** No Entries **
------	------------------	--	--	--	------------------

PERM281  
03/12/08 11:01

SPOKANE, WASHINGTON  
ACTIVITY INSPECTION FIELD REPORT

=====

SELECTION CRITERIA

ACTIVITY NUMBER - B9808344  
DEPARTMENT - ALL  
REPORT TYPE - F

&n11WdLetterhead (s3B  
(s6H MUST BE POSTED ON JOB SITE  
(s8H \*\* PLUMBING PERMIT \*\*

(s11H &a4L &a90M

----- INSPECTION INFO -----

PERMIT NO: B9808344PL  
Inspector: 625-6126 LARRY  
\*\*\* : Call between 7:30 am - 8:30 am  
Dist+CT: D035  
Job Address: 808 W MAIN AVE  
Parcel No : 35183.0084  
Desc: PLUMBING FOR SHELL-MALL&GARAGE

Page: 1 of 1

Parent Level: \*9800038  
Application Date: 09/09/98  
Status: FINAL

Applicant:  
MC CLINTOCK & TURK INC  
PO BOX 3243 T A  
SPOKANE WA 99220

Validated By: PMD

(Ph) 425 228 3427

Owner:  
CITIZEN REALTY  
999 W RIVERSIDE AVE  
SPOKANE WA 99201-1006  
(Ph)

Job Title : NEW RIVER PARK SQUARE

Crossref:

CONTRACTOR : MC CLINTOCK & TURK INC  
Fee description

Lic. C MCCLIT\*370N0 425 228 3427  
Units Fee/Unit Ext fee Data

Fee description	Units	Fee/Unit	Ext fee	Data
PROCESSING FEE.....(Y/N)>			25.00	Y
Lavatory	7	10.00	70.00	
Water Closets	7	10.00	70.00	
Floor Drain	44	10.00	440.00	
Electric Water Heater	1	10.00	10.00	
Lawn Sprinkler/Backflow Prevent	3	10.00	30.00	
Sewage Ejector	1	10.00	10.00	
Laundry Tray	3	10.00	30.00	
Drinking Fountains	2	10.00	20.00	
Urinals	1	10.00	10.00	
Roof Drains	34	10.00	340.00	
Miscellaneous; Input Qty & Desc	2	10.00	20.00	
<b>TOTAL PERMIT FEE</b>			<b>1075.00</b>	
*** Fees Required ***				*** Fees Collected & Credits ***

Method	Check #	Receipt No.	Date	Payment
CC		B8-12510	09/09/98	1,075.00
Fees:	1,075.00			
Adjustments:	.00		Total Credits:	.00
Total Fees:	1,075.00		Total Payments:	1,075.00
			Balance Due:	.00

Inspection Categories:  
499 Final Approval                    411 Cross Connection Control  
403 Ground Plumbing                413 Fixtures  
406 DWV Top-Out                    414 Water Heater  
408 Water Top-Out                   415 Water Softener

NOTE: Not valid without a RECEIPT number

COMM

\*\* ACTIVITY COMMENTS \*\*

03/12/08

11:13

PERMIT NO B9808344 NEW RIVER PARK SQUARE  
Applicant: MC CLINTOCK & TURK INC  
Location: 808 W MAIN AVE

Type: PLRN  
Status: FINAL

No Date User Comment Text

-----  
1 090998 PATTYD OK PER GEORGE W

2 -----

3 122999 PPSBUBA 000131; Permit Expiration Notice Letter File Created



PERM281

SPOKANE, WASHINGTON

PAGE 1

03/12/08 11:01 ACTIVITY INSPECTION FIELD REPORT

ACTIVITY NUMBER : B9808344

TYPE : PLRN

INSPECTION AREA D035

LOCATION : 000808 W MAIN AVE

PARCEL : 35183.0084

STRUCTURE : 01 FLOOR :

UNIT :

NEW RIVER PARK SQUARE

PLUMBING FOR SHELL-MALL&GARAGE

```

=====
ITEM  DESCRIPTION
NO.   DATE   ACTION INSPECTOR   COMMENTS
-----

```

```

0001  Final Approval
      01/03/00  AP    NACCARAT

```

```

0002  Close/Expired
      ** No Entries **

```

```

0003  Ground Plumbing
      09/09/98  PA    COOLEY  8"SEWER & 12"RAIN LDR.GRID A-C
      10/13/98  CM    NACCARAT PROGRESS
      12/11/98  PA    NACCARAT S/W CORNER UNDER NORDYS
      12/11/98  PA    NACCARAT PARKING GARAGE
      12/14/98  AP    NACCARAT REST OF GROUND PLB FOR
      12/14/98  AP    NACCARAT PARKING GARAGE/ NEED DRAINAGE
      12/14/98  CM    NACCARAT FITINGS ON FLOOR DRAINS
      12/14/98  CM    NACCARAT WHEAR FLOOR GRADE ALLOWES
      05/17/99  PA    NACCARAT SECOND FLOOR NEXT TO EAST
      05/17/99  PA    NACCARAT EXISTING STAIR TOWER

```

```

0004  Backwater Valve
      ** No Entries **

```

```

0005  Sewage Ejector
      ** No Entries **

```

```

0006  DWV Top-Out
      02/04/99  PA    RHODES  1ST FLOOR RAIN LEADERS
      02/10/99  PA    RHODES  1ST FLOOR DRAINS, FIRE AND
      02/10/99  PA    RHODES  DRAFT STOPPING REQUIRED
      02/11/99  CM    NACCARAT FIRE PROTECT ALL PENETRATIONS
      03/05/99  AP    NACCARAT WASTE VENT/2ND/3RD FLOOR
      03/16/99  PA    NACCARAT
      05/18/99  PA    NACCARAT
      07/26/99  CR    NACCARAT PUBLIC RESTROOM NO TEST
      07/28/99  PA    COOLEY  OKPUBLIC RESTROOM & BREAK ROOM
      08/04/99  PA    NACCARAT

```

```

0007  DWV Test
      05/16/99  PA    NACCARAT

```

```

0008  Water Top-Out
      02/10/99  PA    RHODES  1ST FLOOR DOMESTIC WATER

```

```

0009  Water Test
      ** No Entries **

```

PERM281

SPOKANE, WASHINGTON

PAGE 2

03/12/08 11:01

ACTIVITY INSPECTION FIELD REPORT

ACTIVITY NUMBER : B9808344

TYPE : PLRN

INSPECTION AREA D035

LOCATION : 000808 W MAIN AVE

PARCEL : 35183.0084

STRUCTURE : 01 FLOOR :

UNIT :

NEW RIVER PARK SQUARE

PLUMBING FOR SHELL-MALL&GARAGE

```

=====
ITEM  DESCRIPTION
NO.   DATE   ACTION INSPECTOR   COMMENTS
-----
0010  Pressure Reducing Valve
                                ** No Entries **

0011  Cross Connection Control
                                ** No Entries **

0012  Special Trap Interceptor
                                ** No Entries **

0013  Fixtures
                                ** No Entries **

0014  Water Heater
                                ** No Entries **

0015  Water Softener
                                ** No Entries **

0016  Roof Drain
                                ** No Entries **

0017  Rain Leader
      02/01/99  PA  NACCARAT 2ND FLOOR
      02/02/99  PA  NACCARAT 1ST FLOOR INSIDE LINE

0018  Other
                                ** No Entries **

0019  180 day Extention
                                ** No Entries **

```

PERM281

SPOKANE, WASHINGTON

03/12/08 11:01

ACTIVITY INSPECTION FIELD REPORT

=====

SELECTION CRITERIA

ACTIVITY NUMBER - B9808697

DEPARTMENT - ALL

REPORT TYPE - F

&n11WdLetterhead (s3B  
 (s6H MUST BE POSTED ON JOB SITE  
 (s8H \*\* ELECTRICAL PERMIT \*\*

(s11H &a4L &a90M

----- INSPECTION INFO -----

PERMIT NO: B9808697EL  
 Inspector: 625-6119 MIKE  
 \*\*\* : Call between 7:30 am - 8:30 am  
 Dist+CT: C035  
 Job Address: 808 W MAIN AVE  
 Parcel No : 35183.0084  
 Desc: WIRING FOR NEW RIVER PARK SQUARE

Page: 1 of 2

Parent Level: \*9800038  
 Application Date: 10/01/98  
 Status: FINAL

Applicant:  
 SPOKANE ELECTRICAL SERVICES CO  
 PO BOX 2507  
 SPOKANE WA 99220-2507

Validated By: DLW

(Ph) 509 535 4636

Owner:  
 CITIZEN REALTY  
 999 W RIVERSIDE AVE  
 SPOKANE WA 99201-1006  
 (Ph)

Job Title : NEW RIVER PARK SQUARE

Crossref:

CONTRACTOR : SPOKANE ELECTRICAL SERVICES CO Lic. C SPOKAES033NJ 509 535 4636

Fee description	Units	Fee/Unit	Ext fee	Data
PROCESSING FEE.....(Y/N)>			25.00	Y
Amperage 1 - 200	19	31.00	589.00	
Amperage 901 - 1000	1	65.75	65.75	
AMP OVER 1000; Amp. in the Data	1			1200
Fee for the above unit with amp			73.25	
AMP OVER 1000	1			2000
Fee for the above unit with amp			103.25	
AMP OVER 1000	3			3000
Fee for the above unit with amp			422.25	
AMP OVER 1000	1			4000
Fee for the above unit with amp			178.25	
Feeders	23	10.00	230.00	
Zones (ALARM & CONTROL CIRCUIT)	7	10.00	70.00	
Square Footage (NEW/ADDITION)	335985		2745.00	
Amperage 701 - 800	1	83.00	83.00	
TOTAL PERMIT FEE			4584.75	
*** Fees Required ***				***
		Fees Collected & Credits		***

Method	Check #	Receipt No.	Date	Payment
NC		B8-13645	10/01/98	4,584.75

Inspection Categories:

Temporary Services	Grounding	Smoke Detectors
Underground	Bonding	Transformers
Service	Panel	
Rough-In/Wiring	Fixtures/Devices	Final Approval

NOTE: Not valid without a RECEIPT number

03/12/08 11:01 ACTIVITY INSPECTION FIELD REPORT

ACTIVITY NUMBER : B9808697

TYPE : ELCN

INSPECTION AREA C035

LOCATION : 000808 W MAIN AVE

PARCEL : 35183.0084

STRUCTURE : 01 FLOOR :

UNIT :

NEW RIVER PARK SQUARE

WIRING FOR NEW RIVER PARK SQUARE

```

=====
ITEM  DESCRIPTION
NO.   DATE   ACTION INSPECTOR   COMMENTS
-----
0001  Final Approval
      07/11/00  PA   MOLLISON NEW CINEMAS
      10/17/00  AP   MOLLISON
      08/11/99  PA   MOLLISON 4TH FLOOR HALLWAYS

0002  CClose/Expired
      ** No Entries **

0003  Temporary Service
      ** No Entries **

0004  Underground
      12/15/98  PA   MOLLISON
      12/15/98  PA   MOLLISON VAULT AREA, 9TH FLOOR PARKING
      02/22/99  PA   MOLLISON
      04/23/99  PA   PENKUNIS PARKING DECK SLAB
      07/13/99  PA   PENKUNIS 3RD FLOOR PARKING GARAGE SLAB

0005  Service
      04/14/99  AP   MOLLISON

0006  Rough-In/Wiring
      04/17/00  PA   MOLLISON 4TH FLOOR CINEMAS
      04/21/00  PA   PENKUNIS STORAGE ROOM BSEMENT KRESS BLD
      04/21/00  PA   PENKUNIS 4TH FLOOR THEATRE 9 WALLS
      04/21/00  PA   PENKUNIS 5TH THTR 19,20 SCREEN WLL ONLY
      04/24/00  PA   MOLLISON 5TH FLOOR CINEMAS
      05/12/00  PA   MOLLISON THETER 11 , 12
      05/19/00  PA   PENKUNIS 2ND FLR NTH STH CORIDOOR
      05/19/00  PA   PENKUNIS MALL LID FRONT OF POTTERY BARN
      05/19/00  PA   PENKUNIS FACE OF 4 COLUMNS AT STREET
      05/19/00  PA   PENKUNIS 6TH FLOOR THEATRE ENTRYs
      05/31/00  PA   MOLLISON CINEMA HALLWAYS
      06/06/00  PA   MOLLISON BATHROOMS CINEMA 4TH FLOOR
      06/13/00  PA   MOLLISON CORRIDOR THEATRE 12
      06/19/00  PA   MOLLISON
      07/11/00  PA   MOLLISON STAIRWAY 5 STAIRWAY 4
      12/02/98  PA   MOLLISON GARAGE LITES IN BASEMNT
      04/15/99  PA   MOLLISON CINIMA WALLS WEST SIDE
      04/26/99  PA   PENKUNIS 3RD FLOOR ELECTRICAL ROOM
      04/27/99  PA   PENKUNIS 1 ST FLOOR COMMON AREA CEILING
      05/24/99  PA   MOLLISON 4-a
      05/25/99  PA   MOLLISON 5TH FLOOR WEST
      07/13/99  PA   PENKUNIS 3RD FLOOR COMMON AREA CEILING
      07/13/99  PA   PENKUNIS RC LIGHTING OVER ESCALATOR 3RD
    
```

&n11WdLetterhead (s3B  
(s6H MUST BE POSTED ON JOB SITE  
(s8H \*\* ELECTRICAL PERMIT \*\*

(s11H &a4L &a90M

----- INSPECTION INFO -----

PERMIT NO: B9808697EL  
Inspector: 625-6119 MIKE  
\*\*\* : Call between 7:30 am - 8:30 am  
Dist+CT: C035  
Job Address: 808 W MAIN AVE  
Parcel No : 35183.0084  
Desc: WIRING FOR NEW RIVER PARK SQUARE

Page: 2 of 2

Parent Level: \*9800038  
Application Date: 10/01/98  
Status: FINAL

-----  
Applicant:  
SPOKANE ELECTRICAL SERVICES CO  
PO BOX 2507  
SPOKANE WA 99220-2507

Validated By: DLW

(Ph) 509 535 4636

Owner:  
CITIZEN REALTY  
999 W RIVERSIDE AVE  
SPOKANE WA 99201-1006  
(Ph)

Job Title : NEW RIVER PARK SQUARE

Crossref:

*** Fees Required ***	*** Fees Collected & Credits ***
Fees: 4,584.75	
Adjustments: .00	Total Credits: .00
Total Fees: 4,584.75	Total Payments: 4,584.75
	Balance Due: .00

NOTE: Not valid without a RECEIPT number.

COMM

\*\* ACTIVITY COMMENTS \*\*

03/12/08

10:48

PERMIT NO B9808697 NEW RIVER PARK SQUARE  
Applicant: SPOKANE ELECTRICAL SERVICES CO  
Location: 808 W MAIN AVE

Type: ELCN  
Status: FINAL

No Date User Comment Text

-----  
1 011200 PSPSBUBA 000212; Permit Expiration Notice Letter File Created  
2 -----  
3 040799 PATTYD PER MICHELLE L-PERMIT PAID BY OVERPMT OF ORIGINAL BU  
4 040799 PATTYD PERMIT B9800030-SEE MICHELLE

PERM281

SPOKANE, WASHINGTON

PAGE 2

03/12/08 11:01

ACTIVITY INSPECTION FIELD REPORT

ACTIVITY NUMBER : B9808697

TYPE : ELCN

INSPECTION AREA C035

LOCATION : 000808 W MAIN AVE

PARCEL : 35183.0084

STRUCTURE : 01 FLOOR :

UNIT :

NEW RIVER PARK SQUARE

WIRING FOR NEW RIVER PARK SQUARE

```

=====
ITEM  DESCRIPTION
NO.   DATE   ACTION INSPECTOR   COMMENTS
-----
0007  Grounding
                                ** No Entries **

0008  Bonding
      10/08/98  PA   HARNOIS  FOOTING STEEL BONDING

0009  Panel
                                ** No Entries **

0010  Fixtures/Devices
      06/13/00  PA   MOLLISON CINEMA 20 ,19
      06/28/00  PA   MOLLISON CORRIDORS HALLWAYS
      07/26/99  CR   MOLLISON SLACK WIRES FOR CINEMA LITES
      07/28/99  PA   MOLLISON CINEMAS 3,16,17,18,
      07/29/99  PA   MOLLISON CINIMAS 13,14,15 CONCESSION AR
      08/16/99  PA   MOLLISON FRONT ENTRY

0011  Smoke Detectors
                                ** No Entries **

0012  Transformers
                                ** No Entries **

0013  Other
                                ** No Entries **

0014  180 day Extention
      02/22/00  AP   MOLLISON

```



PERM281  
03/12/08 11:01

SPOKANE, WASHINGTON  
ACTIVITY INSPECTION FIELD REPORT

=====

SELECTION CRITERIA

ACTIVITY NUMBER - B9808873

DEPARTMENT - ALL

REPORT TYPE - F

&n11WdLetterhead (s3B  
 (s6H MUST BE POSTED ON JOB SITE  
 (s8H \*\* MECHANICAL PERMIT \*\*

(s11H &a4L &a90M

----- INSPECTION INFO -----

Permit No: B9808873ME  
 Inspector: 625-6119 MIKE M  
 \*\*\* : Call between 7:30 am - 8:30 am  
 Dist+CT: C035  
 Job Address: 808 W MAIN AVE  
 Parcel No : 35183.0084  
 Desc: HVAC SYSTEM RIVER PARK SQUARE & GARAGE

Page: 1 of 1

Parent Level: \*9800038  
 Application Date: 09/24/98  
 Status: EXPIRED

Applicant:  
 NEMITZ SHEET METAL INC  
 E 7221 NORA AVE  
 SPOKANE WA 99212-1201

Validated By: JMI

(Ph) 509 924 0220

Owner:  
 CITIZEN REALTY  
 999 W RIVERSIDE AVE  
 SPOKANE WA 99201-1006  
 (Ph)

Job Title : NEW RIVER PARK SQUARE

Crossref:

CONTRACTOR : NEMITZ SHEET METAL INC  
 Fee description

Lic. C NEMITSM101BB 509 924 0220  
 Units Fee/Unit Ext fee Data

Fee description	Units	Fee/Unit	Ext fee	Data
PROCESSING FEE.....(Y/N)>			25.00	Y
Heating Equip UP to 100,000 BTU	5	13.25	66.25	
Heating Equip OVER 100,000 BTU	6	16.25	97.50	
Ventilating Fans	35	11.00	385.00	
Air Handler (10,000 cfm)	34	13.25	450.50	
C/AC/HP Up to 3 tons	5	13.25	66.25	
C/AC/HP Over 3 tons to 15 tons	3	22.00	66.00	
C/AC/HP Over 50 tons	4	65.00	260.00	
TOTAL PERMIT FEE			1416.50	
*** Fees Required ***				***
		Fees Collected & Credits		***

	Method	Check #	Receipt No.	Date	Payment
	CC		B8-13283	09/24/98	1,416.50
Fees:		1,416.50			
Adjustments:		.00			
Total Fees:		1,416.50			
			Total Credits:		.00
			Total Payments:		1,416.50
			Balance Due:		.00

Inspection Categories:

Gas Pipe Test	Bonding	Heat Equipment
Vent Sys/Chim	Combustion Air	Plenum and Duct
Fire Damper	Smoke Detector	HTPMP - A/C - Comp
Appliance	Hood	Wood Stove
Ventilation Equipment	Hydronic Piping Test	180 Day Extension
Final Approval		

NOTE: Not valid without a RECEIPT number

COMM

\*\* ACTIVITY COMMENTS \*\*

03/12/08

10:56

Permit No B9808873 NEW RIVER PARK SQUARE  
Applicant: NEMITZ SHEET METAL INC  
Location: 808 W MAIN AVE

Type: MECN  
Status: EXPIRED

No Date User Comment Text

-----  
1 021201 PPSBUB9 No actions for past 360 days; MUST re-apply for permit!  
2 -----  
3 021699 PPSBUBA 990323; Permit Expiration Notice Letter Printed

PERM281

SPOKANE, WASHINGTON

PAGE 1

03/12/08 11:01

ACTIVITY INSPECTION FIELD REPORT

ACTIVITY NUMBER : B9808873

TYPE : MECN

INSPECTION AREA C035

LOCATION : 000808 W MAIN AVE

PARCEL : 35183.0084

STRUCTURE : 01 FLOOR :

UNIT :

NEW RIVER PARK SQUARE

HVAC SYSTEM RIVER PARK SQUARE & GARAGE

ITEM NO.	DESCRIPTION	DATE	ACTION	INSPECTOR	COMMENTS
0001	Final Approval				
		08/12/99	PA	RHODES	NEED BALANCE REPORT, SMOKE
		08/12/99	PA	RHODES	TEST TO PASS
0002	Close/Expired				** No Entries **
0003	Gas Pipe Test				** No Entries **
0004	Bonding				** No Entries **
0005	Heat Equipment				** No Entries **
0006	Vent Sys/Chim				** No Entries **
0007	Combustion Air				** No Entries **
0008	Plenum and Duct				
		04/23/99	CR	RHODES	DUCT INSULATED ON FIRST THREE
		04/23/99	CR	RHODES	FLOORS WITHOUT INSPECTION
		04/27/99	PA	RHODES	SECTIONS OF INSULATION REMOVED
		04/27/99	PA	RHODES	1ST FLOOR OK
		05/06/99	PA	RHODES	WALK THROUGH
		05/11/99	PA	RHODES	2ND FLOOR EAST END OK
		05/20/99	PA	RHODES	COVER ON 3RD OK
		05/20/99	PA	RHODES	COVER ON 2ND OK
		05/20/99	PA	RHODES	SHAFTS ON 2 AND 3 OK
		06/10/99	PA	RHODES	3 VERTICAL SHAFTS ON 5TH FLOOR
		06/10/99	PA	RHODES	S.E. END OK
		09/30/99	PA	RHODES	1ST FLOOR EAST END
0009	Fire Damper				
		04/27/99	CR	RHODES	WALLS NOT FRAMED
		04/28/99	PA	RHODES	2ND FLOOR N. SHAFT TENNANT SP.
		05/11/99	PA	RHODES	FIRE DAMPER FOR VERTICAL SHAFT
		05/11/99	PA	RHODES	WALL NOT BUILT
0010	Smoke Detector				** No Entries **

PERM281

SPOKANE, WASHINGTON

PAGE 2

03/12/08 11:01

ACTIVITY INSPECTION FIELD REPORT

ACTIVITY NUMBER : B9808873

TYPE : MECN

INSPECTION AREA C035

LOCATION : 000808 W MAIN AVE

PARCEL : 35183.0084

STRUCTURE : 01 FLOOR :

UNIT :

NEW RIVER PARK SQUARE

HVAC SYSTEM RIVER PARK SQUARE & GARAGE

ITEM NO.	DESCRIPTION	DATE	ACTION	INSPECTOR	COMMENTS
0011	HTPMP - A/C - Comp				** No Entries **
0012	Appliance				** No Entries **
0013	Hood				** No Entries **
0014	Wood Stove				** No Entries **
0015	Ventilation Equipment				** No Entries **
0016	Other				** No Entries **
0017	60 Day Extention	05/15/00	AP	MOLLISON	

PERM281

SPOKANE, WASHINGTON

03/12/08 11:02

ACTIVITY INSPECTION FIELD REPORT

=====

SELECTION CRITERIA

ACTIVITY NUMBER - B9811945

DEPARTMENT - ALL

REPORT TYPE - F

&n11WdLetterhead (s3B  
 (s6H MUST BE POSTED ON JOB SITE  
 (s8H \*\* MECHANICAL PERMIT \*\*

(s11H &a4L &a90M

----- INSPECTION INFO -----

Permit No: B9811945ME  
 Inspector: 625-6119 MIKE M  
 \*\*\* : Call between 7:30 am - 8:30 am  
 Dist+CT: D035  
 Job Address: 808 W MAIN AVE  
 Parcel No : 35183.0084  
 Desc: GAS PIPE & TEMPORARY HEATERS RIVER PARK

Page: 1 of 1

Parent Level: \*9800038  
 Application Date: 12/16/98  
 Status: FINAL

Applicant:  
 MC CLINTOCK & TURK INC  
 PO BOX 3243 T A  
 SPOKANE WA 99220

Validated By: JMI

(Ph) 425 228 3427

Owner:  
 CITIZEN REALTY  
 999 W RIVERSIDE AVE  
 SPOKANE WA 99201-1006  
 (Ph)

Job Title : NEW RIVER PARK SQUARE

Crossref:

CONTRACTOR : MC CLINTOCK & TURK INC  
 Fee description

Lic. C MCCLIT\*370N0 425 228 3427  
 Units Fee/Unit Ext fee Data

Fee description	Units	Fee/Unit	Ext fee	Data
PROCESSING FEE.....(Y/N)>			25.00	Y
Gas Piping.....(QTY)>	6		12.00	
Heating Equip OVER 100,000 BTU	5	16.25	81.25	
TOTAL PERMIT FEE			118.25	
*** Fees Required ***				*** Fees Collected & Credits ***

	Method	Check #	Receipt No.	Date	Payment
Fees:	CC	118.25	B8-18535	12/16/98	118.25
Adjustments:		.00			
Total Fees:		118.25			
			Total Credits:		.00
			Total Payments:		118.25
			Balance Due:		.00

Inspection Categories:

Gas Pipe Test	Bonding	Heat Equipment
Vent Sys/Chim	Combustion Air	Plenum and Duct
Fire Damper	Smoke Detector	HTPMP - A/C - Comp
Appliance	Hood	Wood Stove
Ventilation Equipment	Hydronic Piping Test	180 Day Extension
Final Approval		

NOTE: Not valid without a RECEIPT number

PERM281

SPOKANE, WASHINGTON

PAGE 1

03/12/08 11:02

ACTIVITY INSPECTION FIELD REPORT

ACTIVITY NUMBER : B9811945

TYPE : MECN

INSPECTION AREA D035

LOCATION : 000808 W MAIN AVE

PARCEL : 35183.0084

STRUCTURE : 01 FLOOR :

UNIT :

NEW RIVER PARK SQUARE

GAS PIPE & TEMPORARY HEATERS RIVER PARK

```

=====
ITEM  DESCRIPTION
NO.   DATE   ACTION INSPECTOR   COMMENTS
-----
0001  Final Approval
      01/04/00  AP     MOLLISON
0002  CLose/Expired
      ** No Entries **
0003  Gas Pipe Test
      01/12/99  AP     RHODES
      05/21/99  AP     RHODES  5TH FLOOR
      07/27/99  CR     RHODES  TEST DID NOT HOLD
      07/28/99  AP     RHODES
0004  Bonding
      ** No Entries **
0005  Heat Equipment
      ** No Entries **
0006  Vent Sys/Chim
      ** No Entries **
0007  Combustion Air
      ** No Entries **
0008  Plenum and Duct
      ** No Entries **
0009  Fire Damper
      ** No Entries **
0010  Smoke Detector
      ** No Entries **
0011  HTPMP - A/C - Comp
      ** No Entries **
0012  Appliance
      ** No Entries **
0013  Hood
      ** No Entries **
0014  Wood Stove
      ** No Entries **

```





PERM281

03/12/08 11:32

SPOKANE, WASHINGTON

ACTIVITY INSPECTION FIELD REPORT

---

SELECTION CRITERIA

ACTIVITY NUMBER - B0608286

DEPARTMENT - ALL

REPORT TYPE - F

&n11WdLetterhead (s3B  
(s6H MUST BE POSTED ON JOB SITE  
(s8H \*\* BUILDING PERMIT \*\*

(s11H &a4L &a90M

----- INSPECTION INFO -----

Permit No: B0608286BU  
Inspector: 625-6148 BILL  
\*\*\* : Call between 7:30 am - 8:30 am  
Dist+CT: C035  
Job Address: 808 W MAIN AVE  
Parcel No : 35183.0306000C  
Desc: RPS PARKING-REPAIR PINK LEVEL SPANDREL

Page: 1 of 1

Parent Level: \*0606806  
Application Date: 06/27/06  
Status: FINAL

Applicant:  
ROBT B GOEBEL GEN CONTR INC  
TERMINAL BOX 3086  
SPOKANE WA 99220

Validated By: JMI

Owner:  
LINCOLN INVESTMENT CO  
0 PO BOX . APT # 2160  
SPOKANE WA 99210-2160  
(Ph)

(Ph) 509 535 8877

Job Title : RPS PARKING-REPAIR SPANDREL  
Concurrency Test:

Crossref:

CONTRACTOR : ROBT B GOEBEL GEN CONTR INC Lic. C ROBTBGG295JE 509 535 8877  
Fee description Units Fee/Unit Ext fee Data

-----  
PROCESSING FEE.....(Y/N)> 25.00 Y  
Regular Plan Review.....(Y/N)> N  
State Building Code Fee 1 4.50  
PERMIT FEE (SMC 08.02.031.0) 108.00  
TOTAL PERMIT FEE 137.50  
\*\*\* Fees Required \*\*\* Fees Collected & Credits \*\*\*

-----  
Method Check # Receipt No. Date Payment  
CC 0037 B6#11495 06/27/06 137.50  
Fees: 137.50  
Adjustments: .00 Total Credits: .00  
Total Fees: 137.50 Total Payments: 137.50  
Balance Due: .00

(s13H\*\*\* Building and City of Spokane Municipal codes require a Certificate of most projects. Call 625-6106 to request a C of O 10 working days before pro

InFootings/Holes Radon Subgrade Roofdeck  
Walls Structural Steel Insulation  
Rebar Framing Final Approval

(s15H

Contact SCAPCA at 477-4727 and or visit [www.scapca.org](http://www.scapca.org) before renovation to ensure compliance with applicable asbestors regulations. An Asbestos S

(s11H

NOTE: Not valid without a RECEIPT number

PERM281

SPOKANE, WASHINGTON

PAGE 1

03/12/08 11:32

ACTIVITY INSPECTION FIELD REPORT

ACTIVITY NUMBER : B0608286

TYPE : BUCR

INSPECTION AREA C035

LOCATION : 000808 W MAIN AVE

PARCEL : 35183.0306000C

RPS PARKING-REPAIR SPANDREL

RPS PARKING-REPAIR PINK LEVEL SPANDREL

ITEM NO.	DESCRIPTION	DATE	ACTION	INSPECTOR	COMMENTS
0001	Final Approval	12/12/06	AP	LEONETTI	
0002	Close/Expired				** No Entries **
0003	Footing/Holes				** No Entries **
0004	Walls				** No Entries **
0005	Rebar				** No Entries **
0006	Bond Beams				** No Entries **
0007	Radon Subgrade				** No Entries **
0008	Radon Final				** No Entries **
0009	Structural Steel				** No Entries **
0010	Framing				** No Entries **
0011	Roofdeck				** No Entries **
0012	Insulation				** No Entries **
0013	Wall Covering				** No Entries **
0014	Rated Assemblies				** No Entries **
0015	Fireplace				** No Entries **

PERM281

SPOKANE, WASHINGTON

PAGE 2

03/12/08 11:32

ACTIVITY INSPECTION FIELD REPORT

ACTIVITY NUMBER : B0608286

TYPE : BUCR

INSPECTION AREA C035

LOCATION : 000808 W MAIN AVE

PARCEL : 35183.0306000C

RPS PARKING-REPAIR SPANDREL

RPS PARKING-REPAIR PINK LEVEL SPANDREL

```
=====
ITEM  DESCRIPTION
NO.   DATE   ACTION INSPECTOR   COMMENTS
-----
0016  Exterior Finish
                                ** No Entries **
0017  Exterior Grading
                                ** No Entries **
0018  Other
                                ** No Entries **
0019  180 day Extention
                                ** No Entries **
```

PERM281  
03/12/08 11:00

SPOKANE, WASHINGTON  
ACTIVITY INSPECTION FIELD REPORT

=====

SELECTION CRITERIA

ACTIVITY NUMBER - B0609922

DEPARTMENT - ALL

REPORT TYPE - F

&n11WdLetterhead (s3B  
(s6H MUST BE POSTED ON JOB SITE  
(s8H \*\* BUILDING PERMIT \*\*

(s11H &a4L &a90M

----- INSPECTION INFO -----

Permit No: B0609922BU  
Inspector: 625-6109 JEFF  
\*\*\* : Call between 7:30 am - 8:30 am  
Dist+CT: C035  
Job Address: 808 W MAIN AVE  
Parcel No : 35183.0306000C  
Desc: ALL LEVEL-STRUCTURAL SPANDREL ENHANCEMNT

Page: 1 of 1

Parent Level: \*0606806  
Application Date: 07/31/06  
Status: FINAL

Applicant:  
ROBT B GOEBEL GEN CONTR INC  
TERMINAL BOX 3086  
SPOKANE WA 99220

Validated By: JMI

(Ph) 509 535 8877

Owner:  
LINCOLN INVESTMENT CO  
0 PO BOX . APT # 2160  
SPOKANE WA 99210-2160  
(Ph)

Job Title : RPS PRKNG-SPANDREL ENHANCEMENT  
Concurrency Test:

Crossref:

ENGINEER : WISS,JANNEY,ELSTNER ASSOC INC Lic. E WISS\*JANNEY 206 622 1441  
CONTRACTOR : ROBT B GOEBEL GEN CONTR INC Lic. C ROBTBGG295JE 509 535 8877  
Fee description Units Fee/Unit Ext fee Data

-----  
PROCESSING FEE.....(Y/N)> 25.00 Y  
Regular Plan Review.....(Y/N)> 459.84 Y  
State Building Code Fee 1 4.50  
PERMIT FEE (SMC 08.02.031.0) 820.64  
TOTAL PERMIT FEE 1309.98  
\*\*\* Fees Required \*\*\* Fees Collected & Credits \*\*\*

-----  
Method Check # Receipt No. Date Payment  
CK 22786 B6#13603 07/31/06 459.84  
CK 22792 B6#19011 10/18/06 850.14  
Fees: 1,309.98  
Adjustments: .00 Total Credits: .00  
Total Fees: 1,309.98 Total Payments: 1,309.98  
Balance Due: .00

(s13H\*\*\* Building and City of Spokane Municipal codes require a Certificate of most projects. Call 625-6106 to request a C of O 10 working days before pro

InFootings/Holes Radon Subgrade Roofdeck  
Walls Structural Steel Insulation  
Rebar Framing Final Approval

(s15H

Contact SCAPCA at 477-4727 and or visit [www.scapca.org](http://www.scapca.org) before renovation to ensure compliance with applicable asbestors regulations. An Asbestos S

(s11H

NOTE: Not valid without a RECEIPT number





PERM281

SPOKANE, WASHINGTON

PAGE 2

03/12/08 11:00

ACTIVITY INSPECTION FIELD REPORT

ACTIVITY NUMBER : B0609922

TYPE : BUCR

INSPECTION AREA C035

LOCATION : 000808 W MAIN AVE

PARCEL : 35183.0306000C

RPS PRKNG-SPANDREL ENHANCEMENT

ALL LEVEL-STRUCTURAL SPANDREL ENHANCEMNT

```
=====
ITEM  DESCRIPTION
NO.   DATE    ACTION INSPECTOR    COMMENTS
-----
0016  Exterior Finish
                                ** No Entries **
0017  Exterior Grading
                                ** No Entries **
0018  Other
                                ** No Entries **
0019  180 day Extention
                                ** No Entries **
```

COMM

\*\* ACTIVITY COMMENTS \*\*

03/12/08

10:55

Permit No B0609922 RPS PRKNG-SPANDREL ENHANCEMENT  
Applicant: ROBT B GOEBEL GEN CONTR INC  
Location: 808 W MAIN AVE

Type: BUCR  
Status: FINAL

No Date User Comment Text

-----  
1 080106 LARRYN SPECIAL INSPECTION WILL BE DONE ON ALL BOLTING/WELDING  
2 080106 LARRYN EPOXING.  
3 080106 LARRYN SENT SPECIAL INSPECTON FORM TO GOEBLE CONTR. 8/01/06 ATT.  
4 080106 LARRYN TERRY GOEBLE. TO FILL OUT RETURN.  
5 081106 LARRYN RECIEVED SPECIAL INSPECTION AGREEMENT  
6 081606 LARRYN WAITING FOR STRU/CALS/AND ADEM.TO SPAND/RADIUS STEEL  
7 082906 LARRYN RECEIVED STAMPED CALCS AND REVISED  
8 101806 LARRYN PERMITS OK TO ISSUE PER JOE WIZNER  
9 -----  
10 101806 LJN Sierra APPR screen Act = AP  
11 -----  
12 010207 LARRYN recieved all special insp.finaled by BILL LEONETTI



GEOENGINEERS, INC.  
 523 East Second Ave  
 Spokane, WA 99202  
 (509) 363-3125 . Fax (509) 363-3126

Distribution 1	River Park Square (Kerry Novell)	PROJECT	Parking Garage Barrier Enhancements		
Distribution 2	Goebel Construction (Terry Goebel)	PROJECT NO.	15371-001-01	REPORT #	1
Distribution 3	Wiss, Janney, Elstner Associate, Inc.	INSPECTION DATE	10/27,30/2006	PAGE	1 of 1
Distribution 4	City of Spokane Building Department	INSPECTOR	C. Sahagian		
Distribution 5		PROJECT ADDRESS	808 West Main Avenue		
Distribution 6		CITY, STATE	Spokane, Washington		
Time on site:	Varied.	Time off site:	PERMIT NO.	B0609922	

Inspected with reference to (check all that apply):  Approved Plans  Project Specifications  RFI/Change Dwg.  ASTM Test Method(s)  IBC Building Code

This report summarizes special inspection work performed on October 27 and 30, 2006.

Epoxy anchor holes were inspected on levels P3 & P4. Work was found in conformance with dwg. 6/S500. Hilti HIT HY-150

Max® epoxy was used in sufficient amount to fill the holes after the all-thread dowels were inserted. Holes were found to be of specified depth (4.25") and thoroughly cleaned. This work was completed on levels P1 & P2 prior to our arrival on site.

Welding of HSS 8x2 to panel embeds was completed without deficiency on levels P1, P2, & P3. Welding was done by a currently certified WABO welder.

Work was inspected with reference to project drawings by Wist, Janney, Elstner Associates dated 7/28/06.

OBSERVATIONS AND RESULTS REPORTED TO Dennis OF Goebel Construction

CONFORMANCE OF WORK- ITEMS INSPECTED  
 ALL CONFORM  
 DO NOT ALL CONFORM (Re-inspection required, see notes)  
 TO APPROVED PLANS/SPECIFICATIONS & REFERENCED CODES. NOTE: This is a preliminary document until reviewed and signed by GeoEngineers' technical representative.

Respectfully submitted,  
 GeoEngineers, Inc.

Technical Representative

**DISCLAIMER:**  
 This report presents data derived and opinions formed as a result of our activities relating to our approved scope of work. Test results apply only to the specific items, locations, and/or times tested. We rely on the contractor to comply with the plans and specification throughout the duration of the project irrespective of the presence of our representative. Our presence and activities on the site in no way relieve the contractor of his contractual obligations. Our work does not include supervision or direction of the work of others. Our firm will not be responsible for job or site safety of others on this project. Any electronic form, facsimile or hard copy of the original document (email, text, table, and/or figure), if provided, and any attachments are only a copy of the original document. The original document is stored by GeoEngineers, Inc. and will serve as the official document of record.





GEOENGINEERS, INC.  
 523 East Second Ave  
 Spokane, WA 99202  
 (509) 363-3125 . Fax (509) 363-3126

Distribution 1	River Park Square (Kerry Novell)	PROJECT	Parking Garage Barrier Enhancements		
Distribution 2	Goebel Construction (Terry Goebel)	PROJECT NO.	15371-001-01	REPORT #	2
Distribution 3	Wiss, Janney, Elstner Associate, Inc.	INSPECTION DATE	11/1-2/2006	PAGE	1 of 1
Distribution 4	City of Spokane Building Department	INSPECTOR	C. Sahagian		
Distribution 5		PROJECT ADDRESS	808 West Main Avenue		
Distribution 6		CITY, STATE	Spokane, Washington		
Time on site: Varies Time off site:		PERMIT NO.	B0609922		

Inspected with reference to (check all that apply):  Approved Plans  Project Specifications  RFV/Change Dwg.  ASTM Test Method(s)  IBC Building Code

On November 1, 2006 the drilled anchor holes on level P5 were checked and on November 2, 2006 level P6 was checked. Holes were inspected for proper depth and cleanliness prior to injection of the Hilti HIT HY-150 Max® epoxy and insertion of the 5/8" all-thread anchors. All work was found to conform with the project drawings and IBC requirements.

Work was inspected with reference to project drawings by Wist, Janney, Elstner Associates dated 7/28/06.

OBSERVATIONS AND RESULTS REPORTED TO Dennis OF Goebel Construction

CONFORMANCE OF WORK- ITEMS INSPECTED  
 ALL CONFORM  
 DO NOT ALL CONFORM (Re-inspection required, see notes)  
 TO APPROVED PLANS/SPECIFICATIONS & REFERENCED CODES. NOTE: This is a preliminary document until reviewed and signed by GeoEngineers' technical representative.

Respectfully submitted,  
 GeoEngineers, Inc.

*Timothy D. Baker*  
 Technical Representative

**DISCLAIMER:**  
 This report presents data derived and opinions formed as a result of our activities relating to our approved scope of work. Test results apply only to the specific items, locations, and/or times tested. We rely on the contractor to comply with the plans and specification throughout the duration of the project irrespective of the presence of our representative. Our presence and activities on the site in no way relieve the contractor of his contractual obligations. Our work does not include supervision or direction of the work of others. Our firm will not be responsible for job or site safety of others on this project. Any electronic form, facsimile or hard copy of the original document (email, text, table, and/or figure), if provided, and any attachments are only a copy of the original document. The original document is stored by GeoEngineers, Inc. and will serve as the official document of record.

808 W Main Ave INSPECTION REPORT B0609922



GEOENGINEERS, INC.  
 523 East Second Ave  
 Spokane, WA 99202  
 (509) 363-3125 . Fax (509) 363-3126

Distribution 1	River Park Square (Kerry Novell)	PROJECT	Parking Garage Barrier Enhancements	
Distribution 2	Goebel Construction (Terry Goebel)	PROJECT NO.	15371-001-01	REPORT # 3
Distribution 3	Wiss, Janney, Elstner Associate, Inc.	INSPECTION DATE	11/7/2006	PAGE 1 of 1
Distribution 4	City of Spokane Building Department	INSPECTOR	C. Sahagian	
Distribution 5		PROJECT ADDRESS	808 West Main Avenue	
Distribution 6		CITY, STATE	Spokane, Washington	
Time on site:	8:00 A.M.	Time off site:	10:30 A.M.	PERMIT NO. B0609922

Inspected with reference to (check all that apply):  Approved Plans  Project Specifications  RF/Change Dwg.  ASTM Test Method(s)  IBC Building Code

Pull-tests were performed on two anchors selected at random locations on each level where the work was completed. The ends of each anchor tested were marked with yellow paint at the following locations:

- P2-4th plate from the west end.
- P3-4th plate from the east and 5th plate from west.
- P3/P4-11th plate from the east, 9th plate from the west.
- P4/P5-10th plate from the east, 14th plate from the west.
- P5-P6-13th plate from the east, 10th plate from the west.

All tested anchors achieved 6000 kPa without failure. Pullout test equipment used: calibrated SPX RH302 Model C hollow ram with Enerpac P392 hand pump.

I also inspected the HSS 8x2 welding on levels P5/P6 & P6/P7 and found all to conform to the drawings without deficiency.

Epoxy anchor holes drilled on level P6/P7 were measured and checked for cleanliness. All were found to be 4.25" in depth and thoroughly cleaned.

Work was inspected with reference to project drawings by Wist, Janney, Elstner Associates dated 7/28/06.

OBSERVATIONS AND RESULTS REPORTED TO Dennis OF Goebel Construction

CONFORMANCE OF WORK- ITEMS INSPECTED  
 ALL CONFORM  
 DO NOT ALL CONFORM (Re-inspection required, see notes)  
 TO APPROVED PLANS/SPECIFICATIONS & REFERENCED CODES. NOTE: This is a preliminary document until reviewed and signed by GeoEngineers' technical representative.

Respectfully submitted,  
 GeoEngineers, Inc.

*Timothy D. Barber*  
 Technical Representative

**DISCLAIMER:**  
 This report presents data derived and opinions formed as a result of our activities relating to our approved scope of work. Test results apply only to the specific items, locations, and/or times tested. We rely on the contractor to comply with the plans and specification throughout the duration of the project irrespective of the presence of our representative. Our presence and activities on the site in no way relieve the contractor of his contractual obligations. Our work does not include supervision or direction of the work of others. Our firm will not be responsible for job or site safety of others on this project. Any electronic form, facsimile or hard copy of the original document (email, text, table, and/or figure), if provided, and any attachments are only a copy of the original document. The original document is stored by GeoEngineers, Inc. and will serve as the official document of record.